BXC Regeneration Programme Level 0 . V3																								07-N	lar-16
Milestones Update at Joint Programme Workshop 22/01/16																							<u> </u>		
BXC Regeneration Programme		2015		2016		20	017		2018		2	019		2020		202	21		2022			2023		20	24
BXC Full Regeneration Business Case	Date	Q3 Q	4 Q1	Q2 Q3	Q4 (Q1 Q2	Q3 Q	Q4 Q1	Q2 Q3	Q4 (Q1 Q2	Q3 Q4	4 Q1 Q	2 Q3 C	4 Q1	Q2	Q3 C	4 Q1	Q2 C	3 Q4	Q1	Q2 Q3	Q4 (Q1 Q2	Q3 Q4
Submission FBC to GLA & DCLG	Dec-15	•																							
Grant Agreement DCLG & Business Rate Agreement GLA	Mar-16		•																						
Brent Cross North Phase 1A & 1B																									
1A Approval S96A (Implementation)	Dec-15	•																							
1A Approval S96A & RMA's VE Options	Feb-16		•																						
1A Highway Design & Finalise S278 Agreements	Apr 16 - Dec 16		\Box																						
CPO 1&2 Inquiry	May-16		•)																					
CPO1&2 Confirmed	Dec-16				•																				
Procurement (1A & 1B)	Jan17 - Sep 17																								
1B RMA Planning Consent	Jun-17					•																			
1A Highways Enabling Works Start on Site	Sep-17						•																		
1A Highways Works Construction	Jan 18 - Oct 21																	П							
1B Shopping Centre Construction	Mar 18 - Oct 21																	1							
1A & 1B Highways and Shopping Centre Complete	Oct-21									П	Т						1								
Brent Cross South																									
LBB ARG Approval AR and Establish BXC South JV Co.	Mar-16		•																						
BXC South RMA Planning Consent	Oct-17						•	•																	
Design Development (Early Phases)	Apr-16 - Mar-18																								
Procurement (Early Phases)	Dec -17 - May-18																								
Construction Phase 1C & Station Square	May 18 - May 24																								
Completion Station Square	May-24																							•	
BXC Thameslink Station																									
Approved Station & Regeneration Full Business Case	Mar-16		•																						
CPO 3 Resolution	May-16			•																					
CPO 3 Inquiry	Sep-16			•																					
Site Investigation, EIA & Transport Modelling	Jul 16 - Dec 16																								
Planning 4.2 Phasing Appplication Consent	Jan-17				•	•																			
Design (GRIP 4) & NR AIP	Mar 16 - Jun 17																								
CPO 3 Confirmed	Jun-17					•																			
Network Change (Tranches 1 &2)	Jan 17 - Apri 17																								oxdot
Network Change (Tranche 3)	Jun 17 -Dec 17																								oxdot
Detailed Design (GRIP 5) Planning & Procurement	Nov 16 -Sep 17]																	$\sqcup \sqcup \sqcup$
MML Bridge Construction -(LBB Prog.)	Aug 17 - Apr 18																								
NLWA Construction -(LBB Prog.)	Oct 17 -Nov 18																								
Freight Facility Construction	Nov 18 -May 19																								
Station Construction (including sidings)	Jun 18 - Dec 20																								\Box
Testing, Commisioning and Handback	May 20- Apr 21																								
New Station Complete & Train Services Commence	Apr-21															•									