

## Appendix 3

BXT	FBC Dec 2018	Dec 19	Comment
CPO3 Inquiry	Achieved		Achieved
CPO3 Confirmed	Achieved		Achieved
LBB and NR Sign off - Single Option Development (Grip 4)	Achieved		Achieved
Network Change Approved	Q1 2019	Q3 2019	Achieved
Update Full Business Case and Funding strategy approved	Q1 2019	Q1 2019	Achieved
New NLWA Waste Transfer Facility Demolitions Start on Site	Q1 2019	Q1 2019	Achieved
Commence Sidings Construction / Implementation (Grip 6)	Q1 2019	Q1 2019	Achieved
Commence Station Construction / Implementation (Grip 6)	Q4 2019	Q1 2020	Achieved (previously ongoing)
Completion of New NLWA Waste Transfer Facility	Q4 2020	Q2 2021	Delay due to cost and programme from framework contractor. Council currently procuring new main works contractor..
Station Complete & Scheme Handback (Grip 7) / Station Open	Q2 2022	Q2 -Q4 2022	Programme under review due to the loss of the rail possessions and delay to the TOC building (paragraph 1.42 below)

BXS			
Section 73 planning consent	Achieved		Achieved
Secure Preferred Development Partner	Achieved		Achieved
BXC South Phase 1 CPO Resolution	Achieved		Achieved
CPO 2 (and 1) Inquiry	Achieved		Achieved
CPO 2 (and 1) Confirmed	Achieved		Achieved
Start on Site (Phase 1C, Station Square & Other Early Phases)	Q2 2019	Q3 2019 demolitions commenced	Demolitions and site preparation underway. Argent Related (BXS Delivery Partner) are working closely with the BXT station team to ensure delivery of the station interchange and plots in the area is managed through land handover.
Completion (Phase 1C, Station Square & Other Early Phases)	Q4 2022		