

ID	Task Name	Duration	Start	Finish	
1	<b>Key Dates</b>	49.43 mons	Tue 20/07/21	Mon 30/06/25	
2	FBC Approval / P&R Committee	0 days	Tue 20/07/21	Tue 20/07/21	FBC Approval / P&R Committee ◆ 20/07
3	Planning Submission Primary Sites	0 days	Mon 02/08/21	Mon 02/08/21	Planning Submission Primary Sites ◆ 02/08
4	LBB Planning Committee December	0 days	Mon 13/12/21	Mon 13/12/21	LBB Planning Committee December ◆ 13/12
5	Receipt of Planning Decision Notice	0 days	Mon 21/02/22	Mon 21/02/22	Receipt of Planning Decision Notice ◆ 21/02
6	Commence CPO Process	18 mons	Tue 22/02/22	Tue 25/07/23	Commence CPO Process
7	Invitation to Tender	0 days	Mon 09/08/21	Mon 09/08/21	Invitation to Tender ◆ 09/08
8	Exchange of Contracts	2 wks	Mon 04/04/22	Fri 15/04/22	Exchange of Contracts
9	Stage 3 Design	4.25 mons	Mon 30/05/22	Fri 23/09/22	Stage 3 Design
10	Primary Works Start on Site	0 days	Mon 26/09/22	Mon 26/09/22	Primary Works Start on Site ◆ 26/09
11	Primary Works Construction Completion	0 days	Mon 30/06/25	Mon 30/06/25	Primary Works Construction Completion ◆ 30/06
12					
13	<b>Gateways</b>	60.98 mons	Mon 17/08/20	Mon 30/06/25	
61					
62	RIBA Stage 2 Design	5.25 mons	Mon 04/01/21	Fri 28/05/21	RIBA Stage 2 Design
139					
140	Planning Pre Submission	13.55 mons	Fri 28/08/20	Mon 27/09/21	Planning Pre Submission
290					
291	Planning Submissions	7.5 mons	Mon 12/07/21	Mon 21/02/22	Planning Submissions
310					
311	Procurement for Primary Works	16.7 mons	Mon 01/02/21	Fri 27/05/22	Procurement for Primary Works
370					
371	RIBA Stage 3 Design	4.25 mons	Mon 30/05/22	Fri 23/09/22	RIBA Stage 3 Design
380					
381	RIBA Stage 4 Design + Stage 5 Construction	49.73 mons	Mon 12/07/21	Mon 30/06/25	
471					
580					
776					
972					
1112					
1252					
1392					
1512					
1522					
1527					