

Brent Cross West Station Progress Pictures – October 2022



Architen Landrell continue installing canopies roof sheeting in possession to lower platform canopies



Advance glass continue installing the SWEB front entrance mullions due to complete weekend 30



Four ways Continue the installation of CMS to EOB, WOB and concourse areas



Proform complete the staff accommodation room roof slow platforms



Kone continue with SWEB escalator installation completion week 30



Fourways continue installing CMS to up fast canopy



Fourways LV switch control panels installed to LV distribution room SWEB



Caxtons continue internal and external brickwork to SWEB



Stannah continue the lift installs to fast, slow and SWEB



T.J Hughes installing south elevation of temporary weather screen to southern elevation SWEB completion of fram this week and starting the North frame week 30



Station elevation looking North



Station elevation looking South