

AREA COMMITTEE North

Road Safety & Parking (RS&P) – Budget & Scheme Update

22 January 2024



Road Safety & Parking – Budget Update

Road Safety & Parking Budget

| | 2021/22 | 2022/23 | 2023/24 |
|--------------------------|----------------|----------------|------------------|
| Budget Allocation | 500,000 | 477,425 | 1,236,228 |

| Allocations | | | |
|--------------------------|------------------|------------------|--------------------|
| West | (130,400) | (45,045) | (443,571) |
| North | (201,810) | (170,508) | (250,310) |
| East | (140,365) | (243,179) | (458,160) |
| Total Allocations | (472,575) | (458,732) | (1,152,041) |

| Completed schemes | | | |
|--------------------------|---|----------------|----------------|
| Underspends | | 21,032 | 12,796 |
| Overspends | - | (3,497) | (3,298) |
| Net | - | 17,535 | 9,498 |

| | | | |
|-------------------------|---------------|---------------|---------------|
| Budget Remaining | 27,425 | 36,228 | 93,685 |
|-------------------------|---------------|---------------|---------------|

Road Safety & Parking Schemes – North

| Cttee | Ward | Previous Area Committee | Prior Ward | Financial Year | Scheme Description | Ward Member | Budget Allocation £ | Commentary |
|--------------|---------------------------|-------------------------|------------|----------------|---|-----------------------|---------------------|---|
| North | Barnet Vale | Chipping Barnet | N/A | 2022/23 | Lyonsdown Road | Petition | 3,000 | COD Drafted awaiting final review before submission Dec 23: Final amendments being made to the COD. Expected to be submitted for approval in Q4 |
| North | Barnet Vale | Chipping Barnet | N/A | 2022/23 | York Road Speed Survey | Cllr Barnes | 2,000 | Proposals issued to Cllrs. Awaiting feedback before COD can be finalised for submission Dec 23: Scheme Complete. COD submitted and approved recommended measures with funding to be reviewed in the new financial year |
| North | East Barnet / Barnet Vale | Chipping Barnet | N/A | 2021/22 | Longmore Avenue Speed Survey | Cllr Smith | 2,000 | COD Drafted awaiting final review before submission Dec 23: Amendments made and issued internally for final review. Estimated completion Q4 |
| North / West | Edgware / Edgwarebury | Hendon | Edgware | 2021/22 | Edgwarebury Lane Impl | Committee Report | 9,863 | Presentation issued to Cllrs informing them proposed next steps. Awaiting member feedback before COD submission. Dec 23: COD approved and agreed to implement Slow markings. Implementation package produced and awaiting dates from contractor. Estimated completion Feb 24 |
| North | Friern Barnet / Woodhouse | N/A | N/A | 2023/24 | Friern Barnet Lane - Feasibility | N/A | 27,500 | Funding agreed in Jul 23. Estimated completion Q4 Dec 23: Surveys now complete. Data to be analysed and final report to be produced. Estimated completion Q4 |
| North | High Barnet | N/A | N/A | 2023/24 | Sunset View & Christchurch Lane EN5 | Cllr Whysall | 3,450 | Dec 23: Consultation in Progress. estimated completion Mar 24 |
| North | High Barnet / Underhill | Chipping Barnet | Underhill | 2021/22 | Barnet Hospital CPZ Implementation | Committee Report | 63,991 | Came into operation 25 July 2022 (experimental). Ongoing engagement with the hospital and residents to finalise modifications prior to being made perm. Estimated completion October 23. Dec 23: CPZ was made permanent in November. Modifications required on Quinta Drive (outside Quinta Stores). Consultation planned for Jan 24 estimated completion Mar 24. Scheme will remain open until modifications complete |
| North | Mill Hill | Hendon | N/A | 2022/23 | Copthall School Pursley Road - Waiting restriction & SKC markings | Cllr Duschinsky | 7,985 | Scheme Complete |
| North | Mill Hill | Hendon | N/A | 2022/23 | Millway - Parking review Implementation | Report | 6,051 | Objections received for the relocation of disabled bays. Engaged with Ward Cllr and new location has been agreed. Confirmation needed if confirm if an additional consultation required, if this this will be planned for Sept Dec 23: Disabled bay relocation remaining. Additional scope of work raised for motorcycle parking. Consultation in progress. Expected completion Mar 24 |
| North | Mill Hill | N/A | N/A | 2023/24 | Dollis Road Implementation | Cllr Duschinsky | 78,200 | Funding agreed in Jul 23. Design to be completed in Q4 Dec 23: agreed Consultation to commence on 14 Dec to align with LIP scheme. Design to be completed by Q4. Overall completion planned for Q1 |
| North | Mill Hill | N/A | N/A | 2023/24 | Tretawn Gardens / Marsh Hill | Resident at Committee | 7,000 | New Scheme approved. To be programmed Dec 23: In progress, surveys required to be finalised in Feb 24 |
| North | Mill Hill | N/A | N/A | 2023/24 | Lawrence Hill (Old Forge) | Cllr Duschinsky | 9,530 | Dec 23: Design complete. Consultation in progress. Expected completion Mar 24 |

Road Safety & Parking Schemes – North

| Cttee | Ward | Previous Area Committee | Prior Ward | Financial Year | Scheme Description | Ward Member | Budget Allocation £ | Commentary |
|-------|-----------------------|-------------------------|------------|----------------|--|------------------------------------|---------------------|---|
| North | Totteridge & Woodside | N/A | N/A | 2023/24 | Frith Lane - Implementation | RSP COD | 70,600 | Funding agreed in Jul 23. Estimated completion Q1 24/25 Dec 23: Detailed design in progress. Estimated completion Q1 24/25 |
| North | Totteridge & Woodside | N/A | N/A | 2023/24 | Woodside Lane | Cllr Cornelius & Cllr Stock | 8,070 | Surveys completed. Data to be analysed and consultation to be in scheduled for October Dec 23: Consultation complete analysing results. Estimated completion Q4 |
| North | Underhill | Chipping Barnet | N/A | 2022/23 | Mays Lane | N/A | 25,000 | Scheme Complete - Gate removed surveys complete. Additional works will be picked up as part of the LIP scheme which is going out to consultation on 18 Jan |
| North | Underhill | Chipping Barnet | N/A | 2022/23 | Ark Academy Pedestrian Crossing | Raised by School | 60,000 | Site visit undertaken with Contractor and lighting team. A new location has been suggested and additional surveys are required. Pedestrian survey to be completed on new location along with Road Safety Audits on both locations. Surveys to be completed in September Dates to be confirmed Dec 23: Surveys complete and location agreed. Officers will amend the proposals based on survey finding. Once proposals are developed RSA stage 1 will be carried out. Completion Mar 24 |
| North | Whetstone | Chipping Barnet | Oakleigh | 2021/22 | Manor Drive Feasibility | Residents Forum | 7,000 | Drawing finalised for COD for submission in Sept. Proposed measures include 20 mph which will require separate funding Dec 23: Scheme Complete. COD submitted and approved |
| North | Whetstone | N/A | N/A | 2023/24 | Manor Drive 20mph (Aligned with York Way) | Residents Forum | 78,000 | Dec 23: New scheme approved. To be programmed in Feb 24 |
| North | Whetstone | Chipping Barnet | N/A | 2022/23 | Proposed Parking Surveys in Manus Way, Blakeney Close and St. Margarets Avenue | N/A | 16,650 | LBB Parking asked that the consultation be put on hold as they want to review this scheme with CPZ Programme. However safety measures on St Margaret's Road will be treated separate from the CPZ. Consultation commenced and to complete in Aug Dec 23: Consultation for St Margaret's Road complete and Implementation package to be produced. Estimated completion Mar 24 |
| North | Whetstone | N/A | N/A | 2023/24 | Friern Barnet Lane Parking Survey | Cllr Rose & Cllr Woodcock-Velleman | 1,775 | Surveys commenced after the school summer holidays in Sept Dec 23: Scheme complete. Data received back from surveys and will be added to the data collection exercise for the upcoming CPZ Programme (TW Zone Extension) |
| North | Whetstone | Chipping Barnet | Oakleigh | 2021/22 | York Way N20, N20- feasibility Study | Cllr Rajput | 7,000 | Drawing finalised for COD for submission in Sept. Proposed measures include 20 mph which will require separate funding Dec 23: Scheme Complete. COD submitted and approved |
| North | Whetstone | N/A | N/A | 2023/24 | York Way N20, N20- on way (Aligned with Manor Drive 20mph) | Councillor Rajput | 18,200 | Dec 23: New scheme approved. To be programmed in Feb 24 |
| North | Whetstone | N/A | N/A | 2023/24 | Totteridge Lane Crossing - Feasibility | Cllr Woodcock-Velleman | 9,200 | Dec 23: Surveys commissioned and will be undertaken before Christmas. Estimated completion Q4 |
| North | Whetstone | N/A | N/A | 2023/24 | Speeding on Chandos Avenue | Cllr Rose | 2,000 | Dec 23: Surveys complete awaiting data to be analysed. Estimated completion Q4 |
| North | Whetstone | N/A | N/A | 2023/24 | All Saints School - Parking on Myddelton Park N20 | Raised by School | 2,735 | Dec 23: New scheme approved. To be programmed end of Jan 24 |

Road Safety & Parking Schemes – West

| Cttee | Ward | Previous Area Committee | Prior Ward | Financial Year | Scheme Description | Ward Member | Budget Allocation £ | Commentary |
|-------|---------------------------|--------------------------|-------------|----------------|--|---------------------------|---------------------|---|
| West | Burnt Oak | Hendon | N/A | 2022/23 | Blundell Road | Cllr Conway / Cllr Gurung | 15,000 | Scheme now assigned. Estimated completion Q4 Dec 23: Surveys now complete. Data to be analysed and final report to be produced. Estimated completion Q4 |
| West | Childs Hill | Finchley & Golders Green | Childs Hill | 2021/22 | The Groves | Cllr Clarke | 5,000 | Proposals to be issued to Cllrs. Cllr feedback required before COD can be finalised for submission Dec 23: Scheme Complete. COD submitted and approved. |
| West | Childs Hill | Finchley & Golders Green | N/A | 2022/23 | Finchley Road | Cllr Clarke | 5,000 | Scheme complete |
| West | Childs Hill | N/A | N/A | 2023/24 | Finchley Road - Implementation | Cllr Clarke | 73,800 | Dec 23: Design in Progress. Consultation to commence on 18 Jan 24 |
| West | Childs Hill | Finchley & Golders Green | N/A | 2022/23 | West Heath Drive/Road/Avenue | Cllr Zinkin | 15,870 | This has been identified as a 20 mph scheme. COD to be finalised once budget has been agreed Dec 23: Scheme Complete. COD submitted and approved. |
| West | Childs Hill | N/A | N/A | 2023/24 | Fernside (Traffic Movement Count) | Cllr Perlberg | 4,000 | Surveys complete, Data received and being analysed. COD to Drafted with results. Estimated completion Q3 Dec 23: Now planned to be drafted in Q4 |
| West | Childs Hill | N/A | N/A | 2023/24 | Crewys Road and Cricklewood Lane (Speed Survey only) | Cllr Nigel Young | 5,000 | Funding agreed in Jul 23. Estimated completion Q1 24/25 Dec 23: Surveys now complete. Data to be analysed and final report to be produced. Estimated completion Q1 |
| West | Childs Hill | N/A | N/A | 2023/24 | North End Road | Cllr Conway | 4,050 | New Scheme to be programmed Dec 23: Dec 23: Surveys complete. Data received and report drafted for final review |
| West | Childs Hill / Cricklewood | N/A | N/A | 2023/24 | Cricklewood Lane - Implementation | Cllr Clarke | 19,500 | Funding agreed in Jul 23. Estimated completion Q4 Dec 23: Design in progress, Implementation package produced |
| West | Colindale North | Hendon | Colindale | 2021/22 | Saracens School | Cllr Narenthira | 8,000 | This has been identified as a 20 mph scheme. COD to be finalised once budget has been agreed Dec 23: agreed to progress COD which will be ready for submission in Jan 24. |
| West | Colindale South | Hendon | Colindale | 2021/22 | Rushgrove Ave | Cllr Narenthira | 15,000 | Funding for additional scope agreed in Jul 23 to finalise feasibility design and small implementation measures Dec 23 in Progress. Estimated completion Q4 |
| West | Colindale South | Hendon | Colindale | 2022/23 | Sheavshill | Cllr Narenthira | 3,000 | Feasibility complete and COD approved. Additional £1k funding approved in Jul 23 to implement slow markings. Design to be completed in Sept. Estimated completion Q3 Dec 23: Scheme complete |

Road Safety & Parking Schemes – West

| Cttee | Ward | Previous Area Committee | Prior Ward | Financial Year | Scheme Description | Ward Member | Budget Allocation £ | Commentary |
|--------------|-----------------------|-------------------------|-------------|----------------|--|--------------------|---------------------|---|
| West | Edgware | Chipping Barnet | N/A | 2022/23 | Mowbray Road - Speed Survey | Cllr Mearing Smith | 2,000 | Scheme Complete. COD submitted and approved. |
| West | Edgware | Hendon | N/A | 2022/23 | Deans Way | Cllr Mearing-Smith | 8,000 | Scheme Complete. COD submitted and approved recommended measures. |
| West | Edgware | N/A | N/A | 2023/24 | Deans Way - implemetnation | Cllr Mearing-Smith | 72,750 | Dec 23: Funding now agreed. Scheme to be programmed |
| North / West | Edgware / Edgwarebury | Hendon | Edgware | 2021/22 | Edgwarebury Lane Implementation | Committee Report | 9,863 | Presentation issued to Cllrs informing them proposed next steps. Awaiting member feedback before COD submission. Dec 23: COD approved and agreed to implement Slow markings. Implementation package produced and awaiting dates from contractor. Estimated completion Feb 24 |
| West | Edgware | N/A | N/A | 2023/24 | Selvage Lane | Cllr Mearing-Smith | 15,000 | New Scheme approved. To be programmed in Jan 24 Dec 23: Dec 23: In Progress. Site visit completed Surveys to be commissioned in Jan. Overall completion Mar 24 |
| West | Hendon | N/A | N/A | 2023/24 | Greyhound Hill - Sunnyfields Primary School (crossing) | Cllr Shooter | 10,000 | New Scheme to be Programmed Dec 23: Surveys now complete. Data to be analysed and final report to be produced. Estimated completion Q1 |
| West | West Hendon | Hendon | West Hendon | 2021/22 | Allington Road/ Sevington, Vivian Avenue/Elliot Road - OD Survey | Cllr Don | 22,500 | Additional funding for new Feasibility agreed in Jul 23 for full feasibility following initial surveys. Estimated completion Q4. Dec 23: Additional surveys undertaken. Planned completion Jan 24 |
| West | West Hendon | N/A | N/A | 2023/24 | Cool Oak Lane - Implementation | Cllr Narenthira | 100,000 | Funding agreed in Jul 23. Design to be completed in Q4 Dec 23: Consultation commenced in progress. Design to be completed by Q4. Overall completion planned for Q1 |
| West | West Hendon | N/A | N/A | 2023/24 | West Hendon CPZ | Cllr Ambe | 14,500 | Engagement with Cllr to agree design. Design in Progress next steps to be programmed Dec 23: Consultation in Progress. Implementation planned for Q2 24/25 |

Caring for people, our places and the planet

Road Safety & Parking Schemes – East

| Cttee | Ward | Previous Area Committee | Prior Ward | Financial Year | Scheme Description | Ward Member | Budget Allocation £ | Commentary |
|-------|---------------------|--------------------------|----------------|----------------|--|---------------------------|---------------------|--|
| East | Brunswick Park | Chipping Barnet | Brunswick Park | 2021/22 | Parkside Gardens Zebra Crossing - design/implementation | Committee Report | 43,450 | Following meeting with Cllrs. It was agreed Implementation package to be produced over summer. This will be completed and sent to contractor to by end Aug for works to be programmed by contractor. Dec 23: Works complete, just antiskid remaining which will be completed in Feb 24 |
| East | Brunswick Park | Chipping Barnet | Brunswick Park | 2021/22 | Osidge Lane Feasibility | Cllr Rutter | 8,000 | COD approved and an additional funding has been approved to undertake a full feasibility study. Estimated completion Q3 Dec 23: Scheme went on hold as review undertaken to possibly align with another scheme. Now in Progress. Q4 completion |
| East | Brunswick Park | Finchley & Golders Green | N/A | 2022/23 | Brunswick Park Speeding | Cllr Lemon | 25,000 | Scheme assigned. Estimated completion Q4 Dec 23: Surveys now complete. Data to be analysed and final report to be produced. Estimated completion Q4 |
| East | Brunswick Park | Finchley & Golders Green | N/A | 2022/23 | Osidge Lane DYL request | Cllr Lemon | 5,000 | Implementation package issued. Awaiting dates from Contractor Dec 23: Estimated completion Q4 |
| East | Brunswick Park | N/A | N/A | 2023/24 | Exeter Road | Cllr Vourou | 16,500 | Awaiting programmed dates Dec 23: Surveys commissioned - awaiting dates for surveys to commence |
| East | Brunswick Park | N/A | N/A | 2023/24 | Cowper Road/The Woodlands | Cllr Lemon | 3,500 | Dec 23: New scheme approved. To be programmed end of Jan 24 |
| East | East Finchley | Finchley & Golders Green | N/A | 2021/22 | Fairlawn Avenue | Cllr Mitra | 15,000 | Meeting took place with Cllrs and agreed that residents engagement is required due to size of post. COD to be completed following engagement Dec 23: COD to be drafted for submission in Q4 |
| East | East Finchley | N/A | N/A | 2023/24 | Hamilton Road | Cllr Mitra | 2,000 | Dec 23: Surveys complete. Data to be analysed and final report to be produced. Estimated completion Q4 |
| East | East Finchley | N/A | N/A | 2023/24 | East Finchley County Roads | Cllr Moore | 19,880 | New Scheme approved Aug-23. To be programmed: Dec 23: Speed survey completed and the ANPR surveys to be undertaken in Q4. Both lots of data to be combined for analysis |
| East | Finchley Church End | Finchley & Golders Green | N/A | 2022/23 | School Streets St Mary's | Cllr Grocock | 20,326 | Presentation being prepared for Cllrs for the School Street and CPZ proposals Dec 23: Meeting took place with members at end of Nov. confirmed to progress with school street measures and roundabout with CPZ measures to progress separately . Consultation and design to be completed in Q4. Overall completion Q1 |
| East | Finchley Church End | N/A | N/A | 2023/24 | Hendon Lane - Pardes House | Cllr Cohen & Cllr Grocock | 2,720 | Parking Surveys complete. Results to be reviewed and agree next steps and funding Dec 23: Review to be undertaken in Jan 24 |
| East | Finchley Church End | N/A | N/A | 2023/24 | Finchley Reform Synagogue - Bollards and Waiting restriction | Raised by Highways | 13,000 | Dec 23: Consultation in Progress. Estimated completion Q4 |
| North | Friern Barnet | Chipping Barnet | N/A | 2021/22 | Sutton Road, Wilton Road and Halliwick Road. | Cllr Coakley-Webb | 14,000 | COD approved and additional funding has been assigned for full feasibility Dec 23: In progress. Estimated completion Q4 |
| East | Friern Barnet | N/A | N/A | 2023/24 | Trott Road | Cllr Coakley Webb | 7,500 | Speed survey complete awaiting data for analysis. COD to be completed by February |
| East | Garden Suburb | Finchley & Golders Green | Garden Suburb | 2021/22 | Hampstead Way / Meadway | Committee Report | 39,860 | Aligned with LIP scheme. Implementation package issued. Awaiting programmed dates from contractor Dec 23: Delayed start to works due to issues with utilities. Works now programmed to commence on 8 Jan to complete Feb 24 |
| East | Garden Suburb | Finchley & Golders Green | N/A | 2022/23 | Lyttelton Road N2 Parking Survey (CPZ) | Raised by Highways | 13,625 | Additional locations are to be included within the statutory consultation. COD to be drafted to approve these location and consultation to commence in Sept Dec 23: Consultation planned to commence in Jan 24 and to complete Mar 24 |
| East | Garden Suburb | Finchley & Golders Green | N/A | 2022/23 | Addison Way/Oakwood Road | Cllr Mire | 2,500 | Implementation package issued. Still awaiting programmed dates from contractor Dec 23: Planned implementation Mar 24 |

Road Safety & Parking Schemes – East

| Cttee | Ward | Previous Area Committee | Prior Ward | Financial Year | Scheme Description | Ward Member | Budget Allocation £ | Commentary |
|-------|-----------------------------|--------------------------|------------|----------------|---|--------------------------|---------------------|---|
| East | Garden Suburb | N/A | N/A | 2023/24 | Bishops Avenue | Cllr Mire | 9,000 | Scheme to be Programmed in September Dec 23: Consultation Complete. Liaison with TfL required before we move to implementation. Estimated completion Feb 24 |
| East | Garden Suburb | N/A | N/A | 2023/24 | Kingsley Way | Cllr Marshall | 42,000 | New Scheme to be Programmed Dec 23: Consultation planned to commence in Jan 24 Estimation completion Q2 2024/25 |
| East | Garden Suburb | N/A | N/A | 2023/24 | Northway | Cllr Grover & Cllr Mire | 6,900 | Dec 23: Locations for surveys identified and surveys commissioned. Awaiting dates for surveys to commence. Estimated completion Q1 |
| East | Garden Suburb | N/A | N/A | 2023/24 | Meadway | Raised at Committee | 5,000 | Dec 23: New scheme approved. To be programmed end of Jan 24 |
| East | Garden Suburb/East Finchley | Finchley & Golders Green | N/A | 2022/23 | Deansway | Cllr Grover | 15,000 | Assigned to third party. Estimated completion Q4 Dec 23: Dec 23: Surveys now complete. Data to be analysed and final report to be produced. Estimated completion Q4 |
| East | Golders Green | Finchley & Golders Green | N/A | 2022/23 | Decoy Ave - Feasibility | Cllr Cohen | 11,970 | This has been identified as a 20 mph scheme. COD to be finalised once budget has been agreed Dec 23: Engagement with Cllrs to review proposals prior to submission. |
| East | Golders Green | Finchley & Golders Green | N/A | 2022/23 | Wentworth Road - Traffic Surveys | Cllr Cohen | 5,000 | COD Drafted awaiting final review before submission Dec 23: Final amendments being made to the COD. Expected to be submitted for approval in Jan 24 |
| East | Golders Green | N/A | N/A | 2023/24 | The Drive - School Keep Clear | Cllr Cohen | 5,820 | Parking Surveys required before works can commence. Survey quotes received and to commence after school summer holidays in Sept Dec 23: Parking Surveys now complete and data received. Consultation planned for Jan 24 completion Mar 24 |
| East | Golders Green | N/A | N/A | 2023/24 | Highfield Ave - Implementation | Cllr Cohen | 118,000 | Dec 23: Design in Progress. Consultation package to be produced and date to be agreed |
| East | West Finchley | Finchley & Golders Green | N/A | 2022/23 | Hervey Close | Cllr Houston | 8,000 | COD Drafted awaiting final review before submission Dec 23: Scheme Complete. COD submitted and approved. |
| East | West Finchley | Finchley & Golders Green | N/A | 2022/23 | Fursby Avenue/Argyle Road | Cllr Rich | 10,300 | COD Drafted awaiting final review before submission Dec 23: COD to be submitted for approval in Jan 24 |
| East | West Finchley | N/A | N/A | 2023/24 | Long Lane / Oakfield Road N3 | Cllr Rich | 12,000 | Assigned to Engineer. To commence in October Dec 23: Surveys to be commissioned in Jan 24. Overall completion Mar 24 |
| East | West Finchley | N/A | N/A | 2023/24 | Gainsborough | | 13,000 | New Scheme to be Programmed Dec 23: Surveys now complete. Data to be analysed and final report to be produced. Estimated completion Q4 |
| East | West Finchley | N/A | N/A | 2023/24 | Hamilton Way | Cllr Rich & Cllr Houston | 1,100 | Dec 23: Implementation package to be produced. Estimated completion Mar 24 |
| East | Woodhouse | Finchley & Golders Green | Woodhouse | 2021/22 | Fallowfields Estate, N12 / Fallowfields Drive | Councillor Hutton | 5,000 | Scheme Complete |
| East | Woodhouse | Finchley & Golders Green | Woodhouse | 2021/22 | Torrington Park - Woodhouse Road | Cllr Cooke | 15,513 | Scheme aligned with other RS&P & Area schemes; Castle Road and Buxted Ashurst. This has been identified as a 20 mph scheme. COD to be finalised for submission Dec 23: Scheme Complete COD approved for Implementation. |
| East | Woodhouse | Finchley & Golders Green | N/A | 2022/23 | Castle Road | Cllr Cooke and Petition | 15,000 | Scheme aligned with other RS&P & Area schemes (Torrington Park and Buxted / Ashurst).COD to be finalised for submission Dec 23: Scheme Complete COD approved for Implementation. |
| East | Woodhouse | N/A | N/A | 2023/24 | Torrington Park / Woodhouse Road / Castle Road Implementation | Cllr Cooke | 205,000 | New Scheme approved Sep-23. To be programmed Dec 23: COD approved scheme to be programmed in Jan 24 Dec 23 Scheme to commence. Consultation and Design planned to complete by Q4 |