Adults and Communities Adults and Communities 2 Commissioning Group Commissioning Group	£000 Budget £000 2,032 2,032 2017-18 Revised Budget	Additions/ Deletions Recommended £000	Slippage / Accelerated Spend Recommended £000	2017/18 Quarter 3 £000 2,032	Variance from Approved Budget £000	% slippage of 2017/18	Comments
Adults and Communities 2 Commissioning Group Commissioning Group	2,032 2,032 2017-18 Revised Budget		Recommended			%	
Adults and Communities 2 Commissioning Group Commissioning Group	2,032 2,032 2017-18 Revised Budget	£0000 - -	£0000		£000	%	
Commissioning Group Commissioning Group	017-18 Revised Budget	-		2,032	-	0.0%	
Commissioning Group Commissioning Group	Budget			2,032		0.0%	
Commissioning Group Commissioning Group	Budget	Additions/	Slippage /	2017/18 Quarter	Variance from	% slippage	Comments
Commissioning Group		Deletions Recommended	Accelerated Spend	3	Approved Budget	of 2017/18	Comments
Commissioning Group	000£	£000	Recommended £000	£000	£000	%	
	50,967	2000	(14,316)		(14,316)	-28.1%	Slippage on the Sports and Physical Activities project - a re- profiling of the project is currently underway.
21	50,967	-	(14,316)	36,651	(14,316)		
	vo47 40 Day 'a - 4	A delition of	Oliver and I	2017/10 0		0/ -1:	
	017-18 Revised Budget	Additions/ Deletions	Slippage / Accelerated	2017/18 Quarter 3	Variance from Approved	% slippage of 2017/18	Comments
<u> </u>	£000	Recommended £000	Spend Recommended £000	£000	Budget £000	%	
Modernisation Primary & Secondary	4,373	0	-	4,373	0		
Urgent Primary Places				-	-		
Temporary Expansions - Allocated Millbrook Park (MHE)	996 139	-	-	996 139	-	0.0%	
Orion Primary Blessed Dominic/St James	75 488	-	-	75 488	-	0.0% 0.0%	
St Mary's and St Johns	196			196	-	0.0%	
Martin Primary Oakleigh School	9			9		0.0%	
Beis Yakov St Joseph's RC Junior & St Joseph's RC Infants School	25 27			25 27		0.0% 0.0%	
Monkfrith Wren Academy	347 234	-	_	347 234	-	0.0% 0.0%	
London Academy	166		(700)	166	(700)	0.0%	
St Agnes School expansion	770		(700)		(700)		This project is still in the design phase with construction not expected to start until 2018/19
East Barnet Schools Rebuild Permanent Secondary Expansion Programme	200 16,082		(1,287)	200 14,795	(1,287)	0.0% -8.0%	Delays to the start of the Blessed Dominic project have
Primary Programme	750	0	_	750	0	0.0%	resulted in spend being re-profiled into 2018/19
Secondary Programme SEN	783 1,692	-	-	783 1,692	-	0.0% 0.0%	
Alternative Provision	2,647	-	(1,832)	815	(1,832)	*****************	This project is still in the early stages with the bulk of the expenditure expected from 2018/19 onwards
Other Schemes	1,277	(903)	-	374	(903)		The contingency in 2017/18 has not been required and has been deleted.
Education and Skills	31,489	- 903	(3,819)	26,767	(4,722)		
9	017-18 Revised	Additions/	Slippage /	2017/18 Quarter	Variance from	% slippage	Comments
ĺ	Budget	Deletions Recommended	Accelerated Spend	3	Approved Budget	of 2017/18	Comments
 -	£000	£000	Recommended	£000		%	
Family Services	13,009	(303)	(2,155)	10,551	(2,458)	-16.6%	Additional requested works for the libraries has resulted in an increase in budget for this project. There have been delays to the
							Youth Scheme project with planning taking longer than expected and this has resulted in the project being re-profiled into 2018/19
							(£1.7m). The information management project has also slipped into 2018/19 whilst options are appraised for the new youth offending
							system (£0.5m).
Family Services	13,009	(303)	(2,155)	10,551	(2,458)	-16.6%	
2	017-18 Revised Budget	Additions/ Deletions	Slippage / Accelerated	2017/18 Quarter 3	Variance from Approved	% slippage of 2017/18	Comments
	Daagot	Recommended	Spend Recommended		Budget	5.255	
Housing Needs Resources	£000 36,979	£000 700	£000 (16,921)		£000 (16,221)		The Open Door project started later than planned whilst the
Fiedding Needs Resources	50,579	700	(10,021)	20,730	(10,221)	-3.0 76	registered provider status was being obtained. As a result this project has been re-profiled.
Housing Needs Resources	36,979	700	(16,921)	20,758	(16,221)	-45.8%	
2	017-18 Revised Budget	Additions/ Deletions	Slippage / Accelerated	2017/18 Quarter 3	Variance from Approved	% slippage of 2017/18	Comments
	- Badget	Recommended	Spend Recommended		Approved Budget	-01 2017/18	
Parking and Infrastructure	£000 3,186	£000 (800)	£000 (139)		£000 (939)		Car park improvement and lines and signs replenishment budgets
Parking and Infrastructure	3,106	(800)	(139)	2,247	(939)		Car park improvement and lines and signs replientsment budgets for 2017/18 have been deleted due to a lack of funding. Other lines and signs projects will now not be completed until 2018/19.
Parking and Infrastructure	3,186	(800)	(139)	2,247	(939)		
. unding and min astructure	3,100	(000)		2,241	(939)		
2	017-18 Revised Budget	Additions/ Deletions	Slippage / Accelerated	2017/18 Quarter 3	Variance from Approved	% slippage of 2017/18	Comments
		Recommended	Spend Recommended		Budget		
Highways TfL	£000 5,418	£000£ -	£000	£000 5,418	000£	% 0.0%	
Highways non-TfL	13,624	(1,115)	(437)		(1,552)	-3.2%	A number of small projects have been deleted, the largest of which being the Cool Oak Lane bridge (£600k). Slippage is primarily due
Parking							to re-profiling of carriageways works.
General Fund Regeneration	95,367		(41,411)	53,956	(41,411)	-43.4%	Slippage relates primarily to the Colindale Station works (£13.5m), the Thames Link station (£18.5m) and the Strategic Opportunities
							Fund (£8m), all of which have been re-profiled into future years.
Disabled Facilities Project	1,787	-	800		800		Requirements for 2017/18 have increased The Handon Cemetery & Crematorium Enhancement has slipped
Other Projects	742		(141)	601	(141)		The Hendon Cemetery & Crematorium Enhancement has slipped into 2018/19 as a result of the detailed proposals taking longer than planned
	440.00	(1,115)	(41,189)	74,634	(42,304)		
Regional Enterprise	116,938	(1,113)					

	2017-18 Revised Budget	Deletions Recommended	Slippage / Accelerated Spend Recommended	2017/18 Quarter 3	Variance from Approved Budget	% slippage of 2017/18	Comments
Greenspaces	£000 548	£000 102	£000 (100)	£000 550	£000		Additional funding for Parks & Open Spaces and Tree Planting was
Greenspaces	346	102	(100)	330	2	-10.276	received allowing further works to be completed.
Data and Works Management system	326	-	(326)	-	(326)	-100.0%	This system will now be implemented in 2018/19
Waste	3,729	-	(985)	2,744	(985)	-26.4%	Vehicle purchases have been re-profiled
Fuel storage	60	-	(60)	-	(60)	-100.0%	Fuel storage tank will now not be installed until 2018/19
Street Scene	4,663	102	(1,471)	3,294	(1,369)	-31.5%	
General Fund Programme	259,263	(2,319)	(80,010)	176,934	(82,329)	-30.9%	
General Fund Programme	259,263 2017-18 Revised Budget		(80,010) Slippage / Accelerated Spend Recommended	176,934 2017/18 Quarter 3		-30.9% % slippage of 2017/18	
General Fund Programme	2017-18 Revised	Additions/ Deletions	Slippage / Accelerated Spend	2017/18 Quarter 3	Variance from Approved	% slippage of 2017/18	Comments
General Fund Programme Housing Revenue Account	2017-18 Revised Budget	Additions/ Deletions Recommended	Slippage / Accelerated Spend Recommended	2017/18 Quarter 3	Variance from Approved Budget	% slippage of 2017/18 %	Comments
	2017-18 Revised Budget £000	Additions/ Deletions Recommended £000	Slippage / Accelerated Spend Recommended £000	2017/18 Quarter 3 £000 50,414	Variance from Approved Budget	% slippage of 2017/18 % -14.3%	Comments The HRA Fire Safety Programme has slipped into 2018/19 with recladding works taking longer than planned (£4.5m). Moreton Close continues to experience delays and has slipped further budget into 2018/19 (£4.7m).
Housing Revenue Account	2017-18 Revised Budget £000 58,686	Additions/ Deletions Recommended £000 128	Slippage / Accelerated Spend Recommended £000 (8,401)	2017/18 Quarter 3 £000 50,414	Variance from Approved Budget £000 (8,273)	% slippage of 2017/18 % -14.3%	Comments The HRA Fire Safety Programme has slipped into 2018/19 with recladding works taking longer than planned (£4.5m). Moreton Close continues to experience delays and has slipped further budget into 2018/19 (£4.7m).