

<u>MEETING</u> FINCHLEY & GOLDERS GREEN AREA COMMITTEE
<u>DATE AND TIME</u> THURSDAY 8TH APRIL, 2021 AT 6.00 PM
<u>VENUE</u> VIRTUAL MEETING

Dear Councillors,

Please find enclosed additional papers relating to the following items for the above mentioned meeting which were not available at the time of collation of the agenda.

Item No	Title of Report	Pages
11.	PROGRESS UPDATE ON AREA COMMITTEE ACTIONS FROM PREVIOUS MEETING	3 - 10

Salar Rida salar.rida@barnet.gov.uk 020 8359 7113

This page is intentionally left blank



Finchley & Golders Green Area Committee

8th April 2021

Title	Area Committee – Highways Scheme Update
Report of	Executive Director - Environment
Wards	Childs Hill, East Finchley, Finchley Church End, Garden Suburb, Golders Green, West Finchley, Woodhouse
Status	Public
Urgent	No
Key	No
Enclosures	Appendix 1 – Finchley & Golders Green Area Committee Scheme Update
Officer Contact Details	Geoff Mee –Executive Director, Environment Geoff.Mee@barnet.gov.uk

Summary

This report is to update Committee of all Highways schemes agreed at Finchley & Golders Green Area Committee, to date.

Officers Recommendations

1. That the Finchley & Golders Green Area Committee notes the completed and in progress schemes set out in Appendix 1.

1. WHY THIS REPORT IS NEEDED

- 1.1 This report provides a current status on all open schemes approved by the Finchley & Golders Green Area committee to date.

2. REASONS FOR RECOMMENDATIONS

- 2.1 Not applicable in the context of this report.

3. ALTERNATIVE OPTIONS CONSIDERED AND NOT RECOMMENDED

- 3.1 No alternative options were considered

4. POST DECISION IMPLEMENTATION

- 4.1 Not applicable in the context of this report.

5. IMPLICATIONS OF DECISION

5.1 Corporate Priorities and Performance

- 5.1.1 Not applicable in the context of this report.

5.2 Resources (Finance & Value for Money, Procurement, Staffing, IT, Property, Sustainability)

- 5.2.1 Not applicable in the context of this report.

5.3 Social Value

- 5.3.1 Not applicable in the context of this report.

5.4 Legal and Constitutional References

- 5.4.1 Article 7 of the Council's Constitution states that Area Committees: "In relation to the area covered have responsibility for all constituency specific matters relating to the street scene including parking, road safety, transport, allotments, parks and trees".

5.5 Risk Management

There are no risks to the Council as a direct result of this report

5.6 Equalities and Diversity

There are no equality and diversity issues as a direct result of this report.

5.7 Corporate Parenting

Not applicable in the context of this report

5.8 Consultation and Engagement

There are no consultation and engagement issues as a direct result of this report.

5.9 **Insight**

There are no insight issues as a direct result of this report.

6. **BACKGROUND PAPERS**

There are no background papers

Year	Scheme			Update
Childs Hill				
2019/20	Greenfield Gardens Bay Change and Cycle Storage	Ward	Childs Hill	Consultation completed on 28 February 2021 and results are currently being analysed. Chief Officer Decision outlining objections to be produced. Implementation currently planned for May 2021 subject to new contractor.
		Scheme Type	Bay Change	
		Current Phase	Consultation	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	May-21	
2020/21	Crewys Road (experimental)	Ward	Childs Hill	Implementation commenced and due to comple w/e 26th March 2021.
		Scheme Type	CPZ	
		Current Phase	Design	
		Scope of Scheme	Design / Implementation	
		Estimated Completion	Mar-21	
East Finchley				
2019/20	Church Lane/High Road - Implementation	Ward	East Finchley	Phase 1 Raised Table: Civils and Surfacing complete Phase 2 20mph: Detailed design complete. Experimental 20mph in place as part of the Cycleways scheme. Implementation package for the permanent zone 20mph (between Chandos Road and Creighton Avenue) is complete. Dates to be confirmed with new contractor.
		Scheme Type	20 mph	
		Current Phase	Implementation	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	May-21	
2020/21	East Finchley M1 CPZ	Ward	East Finchley	Design being finalised, communciations to be sent out to residents advising of new CPZ. Liaising with LBB Parking Team to build new permit eligibility boundary and testing of the system. Current Implementation planned for May 2021.
		Scheme Type	CPZ	
		Current Phase	Design	
		Scope of Scheme	Design / Implementation	
		Estimated Completion	May-21	
Finchley Church End				
2020/21	Tillingbourne Gardens	Ward	Finchley Church End	Engagement with Councilrs to confirm locations and timescales. Results and recommendations to be reported back to the October 2021 Committee.
		Scheme Type	Feasibility	
		Current Phase	Feasibility	
		Scope of Scheme	Feasibility	
		Estimated Completion	Oct-21	

Year	Scheme			Update
Garden Suburb				
2016/17	Parking Temple Fortune (Oakfield Road)	Ward	Garden Suburb / Golders Green	Chief Officer Decision outlining objections approved November 2020. Implementation commenced December 2020 overall implementation is currently 90% complete ongoing issues with parked cars removal. Subject to new contractor, expected completion is May 2021.
		Scheme Type	CPZ	
		Current Phase	Implementation	
		Scope of Scheme	Implementation	
		Estimated Completion	May-21	
2019/20	Glenhurst Road, N12 - One Way Implementation	Ward	Garden Suburb	Implementation onsite. Works commenced, Cushions remaining to be implemented. Dates to be confirmed with new contractor.
		Scheme Type	Traffic Scheme	
		Current Phase	Implementation	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	May-21	
2018/19	Hampstead Way - Pedestrian Improvement	Ward	Garden Suburb	Original design not feasible due to electrical supplier maintenance. redesign in progress, liaison with 3rd party companies required to confirm if diversion is required.
		Scheme Type	Pedestrian Crossing Facility	
		Current Phase	Design	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	TBC	
2018/19	Addison Way - Width Restriction - Implementation	Ward	Garden Suburb	Detailed design complete. Implementation to take place in the new financial year, actual dates to be confirmed with the new contractor.
		Scheme Type	Width restriction	
		Current Phase	Implementation	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	May-21	
2020/21	Hampstead Way / Meadway	Ward	Garden Suburb	Feasibility in progress, with surveys commenced w/e 19 March 2021. Results and recommendations to be reported back to the June 2021 Committee.
		Scheme Type	Feasibility	
		Current Phase	Feasibility	
		Scope of Scheme	Feasibility	
		Estimated Completion	Jun-21	

Year	Scheme			Update
Golders Green				
2019/20	Woodlands Close - Bollards	Ward	Golders Green	Scheme went on hold during lockdown, new quotes / estimates generated. Implementation planned for end of April 2021.
		Scheme Type	Bollards	
		Current Phase	Implementation	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	Apr-21	
2020/21	Cranbourne Gardens & Leaside Crescent	Ward	Golders Green	Feasibility commenced February 2021. Results and recommendations to be reported back to the June 2021 Committee.
		Scheme Type	Feasibility	
		Current Phase	Feasibility	
		Scope of Scheme	Feasibility	
		Estimated Completion	Jun-21	
West Finchley				
2020/21	Nether Street / Argyle	Ward	West Finchley	Completed 5 March 2021.
		Scheme Type	Outreach Bracket	
		Current Phase	Implementation	
		Scope of Scheme	Implementation	
		Estimated Completion	Mar-21	
2020/21	Park View Road	Ward	West Finchley	Design currently being finalise with consultation commencing at mid April 2021. Implementation currently planned for June 2021.
		Scheme Type	CPZ	
		Current Phase	Design	
		Scope of Scheme	Design / Implementation	
		Estimated Completion	Jun-21	
2019/20	Rosemont Avenue	Ward	West Finchley	Detailed design complete. Implementation currently planned for May 2021 subject to new contractor and materials.
		Scheme Type	One Way	
		Current Phase	Design	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	May-21	
2020/21	Gainsborough and Holden Road N12	Ward	West Finchley	At the request of the Residents Association, surveys to be complete in June/July. Results and recommendations to be reported back to October 2021 Committee.
		Scheme Type	Feasibility	
		Current Phase	Feasibility	
		Scope of Scheme	Feasibility	
		Estimated Completion	Oct-21	

Year	Scheme			Update
West Finchley Continued				
2020/21	Long Lane	Ward	West Finchley	Engagement with Councillors and residents to confirm locations timescales for surveys. Results and recommendations to be reported back to the October 2021 Committee.
		Scheme Type	Feasibility	
		Current Phase	Feasibility	
		Scope of Scheme	Feasibility	
		Estimated Completion	Oct-21	
Woodhouse				
2016/17	Lambert Way Waiting Restrictions	Ward	Woodhouse	Ongoing delays due to parked cars and the removal of notices from lamp columns for service lifter. Road closure originally planned for w/c 8th February 2021 but cancelled due to snow. Implementation will now take place in the new financial year, dates to be agreed with the new contractor.
		Scheme Type	Waiting Restrictions	
		Current Phase	Implementation	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	May-21	
2017/18	Buxted Ashurst - Junction	Ward	Woodhouse	Consultation results for Cycleway scheme deferred from February 2020 Committee due to further discussions with Cllrs. A review required with Cllrs and commissioners to determine way forward.
		Scheme Type	Traffic Scheme	
		Current Phase	Design	
		Scope of Scheme	Design /Implementation	
		Estimated Completion	TBC	
2020/21	Woodgrange Avenue	Ward	Woodhouse	Engagement with Councillors to confirm locations and timescales for surveys. Results and recommendations to be reported back to the October 2021 Committee.
		Scheme Type	Feasibility	
		Current Phase	Feasibility	
		Scope of Scheme	Feasibility	
		Estimated Completion	Oct-21	

This page is intentionally left blank