Capital Programme Description	Sub-Description
Adults and Communities	
SWIFT	
Capital Works	
CCTV Installation	
Centre for Independent Living	
PSS Community capacity Grant	
п	
Adults and Communities	

Children's Education	
Modernisation Primary & Secondary	
Modernisation Primary & Secondary	
Temporary Expansions - Allocated	
Temporary Expansions -Unallocated	
Urgent Primary Places - Perm	Broadfields (Perm)
	Millbrook Park (MHE)
	Orion Primary/ blessed Dominic
	Moss hall Infants and Juniors
	Brunswick Park
	Menorah Foundation
	St Mary's and St Johns
	Martin Primary
	Oakleigh School
	Beis Yakov
	St Joseph's RC Junior & St Joseph's RC Infants School
	Osidge Primary School
	Monkfrith
	Wren Academy
	London Academy
	Oak Hill Campus
	Unallocated
Urgent Primary Places	
Wave 1 - Whitings Hill	
Wave 1 - Northway/Fairway	
Primary Schools Capital Investment Programme	
East Barnet & Project Faraday	
East Barnet Schools Rebuild	
Christ's College	
Copthall	
Compton	
OaK Lodge Special School	
New Secondary 14-19 Provision	

Current 2014-15 Budget (incl. Slippage and Substitutions)	2014-15 Forecast to year end	Variance from Revised Budget
£000	£000	£000
748.17	1,466.17	718.00
0.00	0.00	0.00
814.00	814.00	0.00
499.00	290.00	(209.00)
512.66	0.00	(512.66)
0.00	0.00	0.00
2,573.83	2,570.17	(3.66)
5,157.27	4,386.09	(771.18)
5,157.27	4,386.09	(771.18)
1,077.77	1,058.65	(19.12)
0.00	0.00	0.00
0.00	0.00	0.00
4,364.67	4,364.67	0.00
2,369.06	803.09	(1,565.97)
745.07	735.75	(9.33)

653.87

916.67

3,835.78

602.07

144.73

348.08

1,048.08

0.00

500.06

1,339.30

2,227.80

250.00

0.00

20,423.02

200.62

214.68

415.30

439.00

439.00

864.82

2,966.93

3,192.48

1,355.47

0.00

562.00

916.67

2,753.27

532.12

133.00

348.08

200.20

0.00

400.06

1,339.30

1,253.36

0.00

0.00

15,400.21

200.62

214.68

415.30

414.00

414.00

859.50

2,933.58

3,292.48

897.32

0.00

(91.87)

(1,082.51

(69.96

(11.73)

(847.88)

(100.00

0.00

(974.44

(250.00)

0.00

0.00

0.00

0.00

(25.00

(25.00

(5.32)

(33.35)

100.00

(458.15)

0.00

(5,022.81)

0.00

0.00

0.00

Additions/ Deletions Recommended	Slippage / Accelerated Spend Recommended	Explanation for Additions / Deletions & Requested Slippage
£000	£000	
500.00	218.00	Projecting increased costs, Mosaic System due to go live in April 2014.
		Revised forecast based on the ongoing negotiations between London Borough of Barnet & Southgate college.
(500.00)	(12.66)	E500k transferred to the IT project for the implementation of the Mosaic system
0.00	(3.66)	

		Final confirmation of construction start dates, associated costs, final accounts and retentions
0.00	(771.18)	
44.54	(63.66)	Final confirmation of FFE requirements for temporary class rooms, a new bulge requirement, construction start dates, associated costs and retentions
(44.54)	44.54	Required for new allocations and revisions
	(1,565.97)	Reprofile of budget to support the change in project scope and project contingencies
(5.00)		traver plans and sippage of project contingencies
(5.00)		Transfer of budget to RE to undertake works in relation to travel plans and slippage of project contingencies
		Considering potential change to project brief for phase 3
(5.00)		Transfer of budget to RE to undertake works in relation to travel plans and slippage of project contingencies
	(11.73)	Transfer of budget to RE to undertake works in relation to travel plans and slippage of project contingencies
	(847.88)	
	(100.00)	Delay due to ecologicla findings
	(974.44)	Sliipage of £974k due to reprofiling of contract sum
	(250.00)	Potential change of project scope
(15.00)	(5,007.81)	
0.00	0.00	
	(25.00)	Timing of works
0.00	(25.00)	
		Final project costs due in 15/16
		Final project costs due in 15/16
	(33.35)	Final project costs due in 15/16
100.00		Agreed additional requirement
	(458.15)	Delay in the planning process

Relocation of PRU	
Bishop Douglas	
Unallocated	
Permanent Secondary Expansion Programme	
Primary Capital Programme	
Targeted Capital 14-19 SEN	
TCF - Kitchen & Dining	
Infant Free School Meals Capital Fund	
Other Schemes	
Children's Education	

Children's Families Service	
Short Breaks	
Information Management	
E Financial	
Education Systems	
Early Intervention System	
Implementation of libraries Strategy	
2 year old offer	
Children's Families Service	
Children's Services	

Capital Schemes Managed by Schools	
Locally controlled VA programme	
Capital Schemes Managed by Schools	
Total - Capital Schemes Managed by Schools	

Re Delivery Unit	
Enabling Works	
Enabling Works 2011-12	
Local Implementation Plan	
TFL 2014-15	
TFL 2014-15	Local Implementation Plan 2014/15
TFL 2014-15	Bus stop Accessibility
TFL 2014-15	Bridge Assement
TFL 2014-15	Air Quality Scheme
TFL 2014-15	Major Schemes
Highways - TfL	
Footway Reconstruction	
Traffic Management	2007-8 Pursley Road Allocation
	Reconstruction of Railway Bridges
	Controlled Parking Zones
Colindale Development Area	Colindale Station interchange
	Improvement & Signalisation and infrastructure
	Public Transportation Improvement
Pedestrian Improvements programme	
Colindale CPZ Parking Review Feasibility Study- Colindale Hospital	
Highways Investment	2010/11 HIP Programme
Carriageway and Footways	Annual Programme
Travel Plan Implementation	
Outstanding Transport Commitments on completed schemes	
CCTV Projects Retention	
Carriageway and Footway (Phase 2)	
HIGHWAYS PLANNED MAINTENANCE WORKS PROG	RAMME
Pavements	
Pavements (phase 2)	
Pothole Fund	
Saracens	
Drainage	

36,793.49	30,583.41	(6,210.08)
1,432.04	1,432.04	0.00
600.00	600.00	0.00
0.00	0.00	0.00
(0.00)	(0.00)	0.00
832.04	832.04	0.00
8,926.87	8,535.78	(391.09)
0.00	0.00	0.00
500.00	500.00	0.00
47.17	52.91	5.74

55.99

286.29

237.27

36.24

298.27

571.62

439.67

1,925.34

32,508.75

0.00

0.00

0.00

0.00

0.00

0.00

1,488.75

5,496.50

21.10

20.00

84.83

10.00

4.43

0.00

0.00

0.00

0.00

0.00

0.00

0.00

0.00

55.51

1,959.79

58.86

2.93

0.00

442.32

40.20

1,000.00

1,870.13

313.84

38.44

111.50

7,121.18

6,335.53

0.00

0.00 0.00

(3.56)

(5.00)

0.00

0.00

270.00

(478.90)

0.00

41.83

0.00 (175.63

(114.68

(47.60

(849.50)

(14.49) (50.00

(355.61

(103.33

(262.15)

(15.00)

(539.75)

(130.00

(89.28

0.00

0.00

0.00

0.00

0.00

0.00

0.00

(16.56)

(373.44)

392.28

0.00

100.36

77.00

130.93

766.04

584.19

2,050.79

38,844.28

0.00

0.00

0.00

3.56

5.00

0.00

1,488.75

5,226.50

500.00

20.00

43.00

10.00

7,296.81

119.11

47.60

849.50

14.49

50.00

355.61

103.33

262.15

15.00

595.26

2,089.79

148.14

2.93

0.00

442.32

40.20

1,000.00

1,870.13

313.84

55.00

484.94

	5.74	Reprofile of budget
(100.00)	100.00	Agreed additional requirement for Compton
0.00	(391.09)	
0.00	0.00	
(15.00)	(6,195.08)	

(336.29)	(336.29)		Slippage: Corporate parenting IT system costs due in 21015/16
286.29	336.29	(50.00)	
136.92	147.20	(10.29)	Design, Implementation and Project Management and contingency Transfer of money is to balance the two budgets being
(40.76)		(40.76)	Reprofile as to when costs are due
167.34	167.34		Design, Implementation and Project Management Transfer of money is to balance the two budgets being managed by the EHM and Efinance projects as a single budget.
(194.42)		(194.42)	Reprofile of building works
(144.52)		(144.52)	Creation of places in 2015/16
(125.45)	314.54	(439.99)	
(6,335.53)	299.54	(6,635.07)	

0.00	0.00	
0.00	0.00	

(3.56)		Deletion of residual Enabling Works project balance
(5.00)		Deletion of residual Enabling Works project balance
270.00		Agreed carry forwards
(78.00)	(400.90)	Reduction & slip forward in Bus Stop Accessibility allocation
41.83		Agreed increase to funding
225.27	(400.90)	
	(114.68)	Reprofiling of (predominantly) s106 projects
	(47.60)	Reprofiling of (predominantly) s106 projects
	(849.50)	Reprofiling of bridge retention funds
	(14.49)	Reprofiling of (predominantly) s106 projects
	(50.00)	Reprofiling of (predominantly) s106 projects
	(355.61)	Reprofiling of (predominantly) s106 projects
	(103.33)	Reprofiling of (predominantly) s106 projects
	(262.15)	Reprofiling of (predominantly) s106 projects
	(15.00)	Reprofiling of (predominantly) s106 projects
	(539.75)	Reprofiling of (predominantly) s106 projects
		Slip forward
41.52	(130.80)	Additions to the programme & £15k transfer from Children's Services
		Both Phase II projects must be reviewed overall for variances
	(16.56)	Reprofiling of s106 projects
	(373.44)	Reprofiling of Drainage projects

Annendix	C - Capital	Monitoring

Highways - non-TfL	
Road Traffic Act - Controlled Parking Zones	
Parking	
Lines and Signs	
Parking Machines	
Parking	
Total Environment	
General Fund Regeneration	
Mill Hill East	
BXC - Funding for land aquistion	
BXC - Procurement	
Graham Park Regeneration	Building works
Graham Park Regeneration	Infrastructure improvements
Colindale - Lanacre Ave/Aerodrome rd Junction	
Colindale - Grahame park decant programme	
West Hendon Highway Improvement	
Town Centre	
Thames Link Station	
Outer London Fund - Cricklewood	
Outer London Fund - North Finchley	
General Fund Regeneration	
Disabled Facilities Grant	
Disabled Facilities Projects	
Hendon Cemetry & Crematorium Enhancement	
Empty Properties	
Housing Association Development Programme - New Aff	ortable Homesicat
Housing Association Development Programme - Catalyst	Housing
DECC - Fuel Provety	
Other Projects	
Total Housing - General Fund	
Total R <u>e</u> Delivery Unit	

	T	
Commissioning Group		
Depot relocation		
Community Centre		
Asset Management		
Commissioning Group		
CSG Delivery Unit		
Arts Depot Lift		
Energy Efficiency Measures		
Cartwright Memorial, St Mary's Church		
IS Refresh		

CSG Delivery Unit

Improvements to six of the Borough's Park

Street Scene

00 (151.30)	0.00	151.30
91 0.00	38.91	38.91
00 150.00	150.00	0.00
52 11.52	11.52	0.00
00 0.00	0.00	0.00
13 10.22	200.43	190.21
(3,126.81)	13,219.55	16,346.36
00 (478.00)	0.00	478.00
59 (50.00)	16.59	66.59
0.00	8,000.00	8,000.00
00 (1,400.00)	0.00	1,400.00
0.00	5,000.00	5,000.00
40 (450.00)	250.40	700.40
0.00	0.00	0.00
00.00	0.00	0.00
00 (50.00)	0.00	50.00
00 (100.00)	0.00	100.00
(1,000.00)	0.00	1,000.00
0.00	661.00	661.00
15 0.00	755.15	755.15
(3,528.00)	14,683.15	18,211.15
(250.00)	1,750.10	2,000.10
(250.00)	1,750.10	2,000.10
96 10.00	576.96	566.96
37 (500.00)	75.87	575.87
00.00	0.00	0.00
00.00	0.00	0.00
62 (9.00)	24.62	33.62
15 (499.00)	677.45	1,176.45

8,859.34

5,897.94

(2,961.40

41.52	(3,002.91)	
	(151.30)	Reprofiling of projects
150.00		
11.52		
161.52	(151.30)	0.00000
428.30	(3,555.11)	
	(478.00)	Slippage due to Reproile of project
	(50.00)	Slippage due to Reproile of project
(1,400.00)		Project moved from Capital to Revenue
	(450.00)	Slippage due to Reproile of project
	(50.00)	Slippage due to delay in start of project
	(100.00)	Slippage due to delay in start of project
	(1,000.00)	Slippage due to delay in start of project
(1,400.00)	(2,128.00)	
	(250.00)	Slippage due to demand led service and less than anticipated uptake of grants
0.00	(250.00)	
	10.00	Accelerated spend from 2015-16 due to higher than expected costs in 2014-15
	(500.00)	Slippage due to delay in aquiring empty properties under CPO
	(9.00)	Slippage due to lack of uptake of the programme.
0.00	(499.00)	
(1,400.00)	(2,877.00)	
(971.70)	(6,432.11)	
((-,	

325.00	972.89	647.89
(413.66)	112.34	526.00
(892.00)	1,125.18	2,017.18
(980.66)	2,210.41	3,191.07
0.00	0.00	0.00
0.00	0.00	0.00
0.00	0.00	0.00
0.00	0.00	0.00

13.92

13.92

0.00

21,387.71

37,734.06

17,110.71

30,330.25

(4,277.0

(7,403.81)

		The original proposal was based upon Pinkham Way. We are now considering 2 alternatives sites hence the need for acceleration and re-profiling
	(413.66)	Slippage is due to a change of project scope, in line with what was agreed at ARG in Dec 2014
		In the early part of the year detailed conditions surveys were carried out in order that the Estates team could agree a programme of work for the year. This was completed mid-way through the FY but the programme for the Crive estate, which was 75% of the budget, was delayed in order that the work could be carried out with the implementation of the office accommodation rationalisation strategy (OARS) that was still being developed. Work on the non-crive estate was undertaken. The work associated with OARS will not start until the end of 2014/15 and an agreed programme of work is expected before the end of Jan 15 which will result in insufficient time to complete the programme this financial year and will result in the funding stipping in to FY16/16.
0.00	(980.66)	
0.00	0.00	

Parks & Open Spaces and Tree Planting		
Parks & Open Spaces and Tree Planting	Hendon Park FOG Play Area Project	51.95
Parks & Open Spaces and Tree Planting	Installation of new boundary fencing at Old Court House 385c	10.02
Parks & Open Spaces and Tree Planting	Edgwarebury Park Tennis Courts refurbishment 237a £7982.96 + 240b £12850	20.83
Parks & Open Spaces and Tree Planting	Street Trees Edgware Town Centre 259c	0.00
Parks & Open Spaces and Tree Planting	Refurbishment of tennis courts & installation of fencing 262b	30.00
Parks & Open Spaces and Tree Planting	New play equipmnet Watling Park 351a	0.00
Parks & Open Spaces and Tree Planting	Tree planting Beverly Gardens	1.76
Greenspaces		761.30
Waste		1,339.50
Cleansing		0.00
Neekly Collection Support Scheme		907.4
Autumn/Spring Clean and Equipment		0.00
Naste		2,247.02
ines and Signs		150.00
Parking Machines		11.52
Parking		161.52
Fuel Storage Tank		60.00
Fuel Storage		60.00
Total Street Scene		3,229.84
Barnet Group		
Hostel Refurbishment Programme		122.00
-		122.00
Newandra Read		20.00
Alexandra Road		30.00
Nexandra Road Housing Total Barnet Group		30.00 152.00 152.00
Housing		152.00
Housing		152.00
Housing		152.00
Housing Total Barnet Group		152.00
Housing Total Barnet Group		152.00
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA		152.00 152.00 85,725.00
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA		152.00
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA)		152.00 152.00 85,725.00
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd)		152.00 152.00 85,725.00 7,637.00
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd)		152.00 152.00 85,725.00 7,637.00
Housing Total Barnet Group Total Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration		152.00 152.00 85,725.00 7,637.0 49.92 3,773.30
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road		152.00 152.00 85,725.00 7,537.0 49.57
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Wisc - Repairs		152.00 152.00 85,725.01 7,637.0 49.92 3,773.36 1,316.10
Housing Total Barnet Group Total Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration		152.00 152.00 85,725.00 7,637.0 49.92 3,773.30
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Wisc - Repairs		152.00 152.00 85,725.01 7,637.0 49.92 3,773.36 1,316.10
Housing Total Barnet Group Total Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Misc - Repairs M&E/ GAS		152.00 152.00 85,725.00 7,637.00 49.90 3,773.30 1,316.10 14,325.70
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Misc - Repairs Misc - Repairs Misc and Lettings		152.00 152.00 85,725.00 7,637.00 49.90 3,773.30 1,316.10 14,325.70
Housing Total Barnet Group Total Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Misc - Repairs M&E/ GAS		152.00 152.00 885,725.00 7,637.00 49.90 3,773.30 1,316.10 14,325.70 1,879.50
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Misc - Repairs Misc - Repairs Misc - Repairs Voids and Lettings New Affordable Homes		152.00 152.00 885,725.00 7,637.00 49.90 3,773.30 1,316.10 14,325.70 1,979.50 2,899.94
Housing Total Barnet Group Total Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Misc - Repairs MisE/ GAS Vids and Lettings Vew Affordable Homes Housing - HRA		152.00 152.00 85,725.00 7,637.07 49.92 3,773.30 1,316.10 14,325.70 1,979.50 2,899.94 31,981.87
Housing Fotal Barnet Group Fotal Capital Programme (Excluding HRA) Housing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Misc - Repairs Misc - Repairs Misc - Repairs Voids and Lettings New Affordable Homes		152.00 152.00 885,725.00 7,637.00 49.90 3,773.30 1,316.10 14,325.70 1,979.50 2,899.94
tousing Total Barnet Group Total Capital Programme (Excluding HRA) Tousing - HRA Major Works (excl Granv Rd) Granville Road Regeneration Misc - Repairs Misc		152.00 152.00 85,725.00 7,637.07 49.92 3,773.30 1,316.10 14,325.70 1,979.50 2,899.94 31,981.87

0.00	100.00	100.00
0.00	0.00	0.00
(30.00)	245.00	275.00
(18.00)	0.00	18.00
123.37	244.79	121.42
0.00	67.91	67.91
0.00	0.00	0.00
0.00	50.49	50.49
0.00	51.95	51.95
(10.02)	0.00	10.02
(20.83)	(0.00)	20.83
0.00	0.00	0.00
(30.00)	0.00	30.00
0.00	0.00	0.00
0.00	1.76	1.76
14.52	775.82	761.30
0.00	1,339.53	1,339.53
0.00	0.00	0.00
0.00	907.49	907.49
0.00	0.00	0.00
0.00	2,247.02	2,247.02
(150.00)	0.00	150.00
(11.52)	0.00	11.52
(161.52)	0.00	161.52
0.00	60.00	60.00
0.00	60.00	60.00
(147.00)	3,082.84	3,229.84
0.00	122.00	122.00
3.00	33.00	30.00
3.00	155.00	152.00
3.00	155.00	152.00
5.00	105.00	102.00
(14,867.67)	70,857.42	85,725.09
(14,007.07)	10,007.42	00,720.05

7,637.01

19.92

3,773.38

1,316.10

12,542.76

1,979.50

549.94

27,818.61

27,818.61

98,676.02

0.00

(30.00

0.00

0.00

0.00

(1,783.00)

(2,350.00)

(4,163.0

(4,163.00

(19,030.6

Γ

Kara Way Pocket Park

Copthall Pitch & Car Park Project Play & sports facilities in Stonegrove or Edgwarebury Park

Childshill Park - FOG Priority Project

Copthall Car Park Old Court House - public toilets Park Infrastructure

Percy Road, North Finchley Park

Parks & Open Spaces and Tree Planting

Parks & Open Spaces and Tree Planting

Parks & Open Spaces and Tree Planting Parks & Open Spaces and Tree Planting

0.00	0.00	
(150.00)		
(11.52)		
(161.52)	0.00	
0.00	0.00	
(38.16)	(108.85)	
3.00		£3k addition requested due to higher then expected costs
3.00	0.00	
3.00	0.00	
(707.31)	(14,160.36)	
	(30.00)	Slippage due to Retentions beling held and unlikely to be released in 2014-15
		199380 III 2014-13
		Clinness due to contractor performance & data in A 1991
	(1,783.00)	Slippage due to contractor performance & delay in Additional Lift & water tank replacement projects
	(2,350.00)	Slippage of £2.35m to 2015-16 due to delay in procurement
0.00	(4,163.00)	
0.00	(4,163.00)	
(707.31)	(18,323.36)	

(30.00) Reprofiling of works

(18.00) Reprofiling of works

(10.02) Reprofiling of works (20.83) Reprofiling of works

(30.00) Reprofiling of works

(108.85

Addition from OLF

123.37

123.37