



Hendon Area Committee

16th March 2021

Title	Area Committee – Highways Scheme Update
Report of	Executive Director - Environment
Wards	Burnt Oak, Colindale, Edgware, Hale, Hendon, Mill Hill and West Hendon
Status	Public
Urgent	No
Key	No
Enclosures	Appendix 1 – Hendon Area Committee Scheme Update
Officer Contact Details	Geoff Mee –Executive Director, Environment Geoff.Mee@barnet.gov.uk

Summary

This report is to update Committee of all Highways schemes agreed at Hendon Area Committee, to date.

Officers Recommendations

1. That the Hendon Area Committee notes the completed and in progress schemes set out in Appendix 1.

1. WHY THIS REPORT IS NEEDED

- 1.1 This report provides a current status on all schemes approved by the Hendon Area committee to date.
- 1.2 On 21st January 2020, the Chairman requested a report detailing the current status of all agreed schemes.

2. REASONS FOR RECOMMENDATIONS

- 2.1 Not applicable in the context of this report.

3. ALTERNATIVE OPTIONS CONSIDERED AND NOT RECOMMENDED

- 3.1 No alternative options were considered

4. POST DECISION IMPLEMENTATION

- 4.1 Not applicable in the context of this report.

5. IMPLICATIONS OF DECISION

5.1 Corporate Priorities and Performance

- 5.1.1 Not applicable in the context of this report.

5.2 Resources (Finance & Value for Money, Procurement, Staffing, IT, Property, Sustainability)

- 5.2.1 Not applicable in the context of this report.

5.3 Social Value

- 5.3.1 Not applicable in the context of this report.

5.4 Legal and Constitutional References

- 5.4.1 Article 7 of the Council's Constitution states that Area Committees: "In relation to the area covered have responsibility for all constituency specific matters relating to the street scene including parking, road safety, transport, allotments, parks and trees".

5.5 Risk Management

There are no risks to the Council as a direct result of this report

5.6 Equalities and Diversity

There are no equality and diversity issues as a direct result of this report.

5.7 Corporate Parenting

Not applicable in the context of this report

5.8 Consultation and Engagement

There are no consultation and engagement issues as a direct result of this report.

5.9 Insight

There are no insight issues as a direct result of this report.

6. BACKGROUND PAPERS

Hendon Area Committee, 21 January 2020 (item 11).

<https://barnet.moderngov.co.uk/documents/g9936/Printed%20minutes%2021st-Jan-2020%2019.00%20Hendon%20Area%20Committee.pdf?T=1>

Year	Scheme		Update		
Burnt Oak					
2015/16	Highways	Footway Parking Arundal Gardens	Ward	Burnt Oak	Agreed at the January 2020 Committee for a meeting to be arranged with Councillors to review if scheme is still required. Awaiting update from Councillors to schedule the meeting.
			Scheme Type	Footway Parking	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	N/A	
2018/19	Highways	Barnfield Road / Montrose Avenue – Implementation	Ward	Burnt Oak	Implementation was originally planned to commence in February 2021 but contractor did not start the work. Implementation will now take place in the new financial year once the new contractor is in place.
			Scheme Type	Pedestrian Crossing	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	May-21	
2018/19	Highways	Watling Avenue - Loading bays	Ward	Burnt Oak	Scheme originally on hold due to Social Distancing Scheme. Site meeting with Ward Councillors look place 17 November 2020. Design now underway with implementation currently planned for April 2021 subject to the agreed prioritisation of works with the new contractor.
			Scheme Type	Loading Bays	
			Current Phase	Design	
			Scope of Scheme	Feasibility	
			Estimated Completion	Apr-21	
2016/17	Highways	Booth Road, NW9	Ward	Burnt Oak / Colindale	Meeting being set up with Councillors to review any outstanding requirements
			Scheme Type	Traffic & Parking Review	
			Current Phase	Internal Review	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	N/A	
2020/21	Highways	Montrose Avenue	Ward	Burnt Oak	Dates for survey have now been agreed with Councillors and results and recommendations currently planned to be reported back to June 2021 committee.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
2020/21	Highways	The Greenway Speed survey and Safety Review of CPZ Bays	Ward	Burnt Oak	Speed survey has now withdrawn and will be untaken as part of a wider scheme in Burnt Oak. Review of the CPZ bays will continue and report to Cllrs with a formal request to be raised at committee if required.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Mar-21	
2020/21	Highways	Abbots / Orange Hill / Langham Roads SYL	Ward	Burnt Oak	Scheme being programmed by engineers, with the aim to be batched with other waiting restrictions schemes
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	TBC	

Year	Scheme		Update		
Colindale					
2020/21	Highways	Heybourne Crescent	Ward	Colindale	Survey to commence after lockdown. Results and recommendations currently planned to be reported back to June 2021 committee.
			Scheme Type	Speed Survey/Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
2020/21	Highways	Aerodrome Road / A41	Ward	Colindale	Officers have commenced investigation. Site visit to clarify scope to take place in March 2021. Currently planning results to be reported back to June 2021 Committee subject to any major change to scope.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
Edgware					
2017/18	Highways	Parking - Manor Park Crescent (CPZ Consultation)	Ward	Edgware	Meeting scheduled with Councillors on 4 March 2021 to review scheme and progress.
			Scheme Type	CPZ - Operational Hours	
			Current Phase	Consultation	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
2018/19	Highways	Parking - Edgwarebury Lane - Implementation	Ward	Edgware	Chief Officer Decision outlining objections was approved end of January 2021. Implementation currently planned for April 2021 subject to the agreed prioritisation of works with the new contractor.
			Scheme Type	Parking	
			Current Phase	COD	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Apr-21	
2020/21	Highways	Ashcombe Gardens JW Glendale	Ward	Edgware	Consultation to commence on 11 March 2021 for 3 weeks. Subject to objections, Implementation currently planned for July 2021.
			Scheme Type	Waiting Restrictions	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	

Year	Scheme		Update		
Hale					
2018/19	Highways	Ellesmere Avenue (WR)	Ward	Hale	Chief Officer Decision outlining objections was approved end of January 2021. Implementation currently planned for April 2021 subject to the agreed prioritisation of works with the new contractor.
			Scheme Type	DYLs	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	Apr-21	
2019/20	Highways	Farm Road/West Way - Signs and Lines	Ward	Hale	Design completed September 2020. Implementation aligned with the waiting restriction scheme and implementation is currently planned for April 2021 subject to the agreed prioritisation of works with the new contractor.
			Scheme Type	Signs and Lines	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Apr-21	
2019/20	Highways	Parking - Farm Road/West Way	Ward	Hale	Chief Officer Decision outlining objections was approved end of January 2021. Implementation currently planned for April 2021 subject to the agreed prioritisation of works with the new contractor.
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Apr-21	
2019/20 & 2020/21	Highways	Limes Avenue and Beech Walk - Ground Stakes	Ward	Hale	Additional funding agreed at the January 2021 Committee. Works order raised, and implementation expected by end of March 2021.
			Scheme Type	Ground Stakes	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	Mar-21	
2020/21	Highways	Zebra at 228 Hale Lane - Feasibility	Ward	Hale	Feasibility is now complete and results and recommendations are being reported back to March 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Mar-21	
Hendon					
2017/18	Highways	Bell Lane / Green Lane - Implementation	Ward	Hendon	Review of scheme is now complete and recommendations are being reported back to March 2021 Committee.
			Scheme Type	Pedestrian Crossing	
			Current Phase	Review	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Mar-21	

Year	Scheme		Update		
Mill Hill					
2016/17	Highways	Pursley Road/Bunns Lane/Page Street	Ward	Mill Hill	Meeting with Councillors took place to progress scheme. As a new planning application for the location has been received, it was been agreed to await for the outcome to the development plan before proceeding. Timescales for the application is 6-8 weeks.
			Scheme Type	Traffic Scheme	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
2020/21	Highways	Poets Corner	Ward	Mill Hill	Commencement dates to be agreed with Cllrs following the completion of the Daws Lane Car Park scheme. Meeting to be arranged with Councillors to progress scheme
			Scheme Type	Waiting Restrictions	
			Current Phase	Consultation	
			Scope of Scheme	Consultation	
			Estimated Completion	TBC	
2018/19	Highways	Mill Hill Town Square - Information Boards	Ward	Mill Hill	Costs exceed value approved by committee. Additional budget was originally to be sourced via Mill Hill Neighbourhood forum which has since been disbanded. New quotes reviewed by Councillors with a request to be raised at Committee for the additional funding
			Scheme Type	Information Boards	
			Current Phase	Review	
			Scope of Scheme	Implementation	
			Estimated Completion	TBC	
2020/21	Highways	Lawrence Street / Holcombe Hill	Ward	Mill Hill	Consultation in progress. Some objections have been received so far Chief Officer Decision to be prepared and approved. Implementation now expected May/June subject to outcome of consultation / Chief Officer Decision.
			Scheme Type	Junction Improvement	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	May/Jun-21	
2020/21	Highways	High Street, NW7	Ward	Mill Hill	Survey required and will be undertaken after lockdown. Results and recommendations to be reported back to the June 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	

Year	Scheme		Update		
West Hendon					
2018/19	Highways	A41/Station Road - Traffic Signal Feasibility	Ward	West Hendon	Drawings undergoing final approval before submission to TfL. Next steps: TfL to carry out the signals design and estimate for this work. Timescales to be provided by TfL.
			Scheme Type	Traffic Signal Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
2019/20	Highways	Parking - Layfield Crescent	Ward	West Hendon	Chief Officer Decision outlining objections was approved end of January 2021. Implementation currently planned for April 2021 subject to the agreed prioritisation of works with the new contractor.
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Apr-21	
2020/21	Highways	Shirehall Lane Speed Survey	Ward	West Hendon	Engagement with Cllrs has been undertaken and agreed that the survey will take place after lockdown. Results and recommendations to be reported back to June 2021 committee.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
2020/21	Highways	Vivian Avenue - Benches	Ward	West Hendon	Implementation to commence with new contractor. Expected implementation May 2021.
			Scheme Type	Benches	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	May-21	