

Chipping Barnet Area Committee

29th June 2021

Title	Area Committee – Scheme Update				
Report of	Executive Director - Environment				
Wards	Brunswick Park, Coppetts, East Barnet, High Barnet, Oakleigh, Totteridge and Underhill				
Status	Public				
Urgent	No				
Key	No				
Enclosures	Appendix 1 – Chipping Barnet Area Committee Scheme Update				
Officer Contact Details	Geoff Mee –Executive Director, Environment Geoff.Mee@barnet.gov.uk				

Summary

This report is to update Committee of all schemes agreed at Chipping Barnet Area Committee, to date.

Officers Recommendations

1. That the Chipping Barnet Area Committee notes the completed and in progress schemes set out in Appendix 1.



1. WHY THIS REPORT IS NEEDED

1.1 This report provides a current status on all open schemes approved by the Chipping Barnet Area committee to date.

2. REASONS FOR RECOMMENDATIONS

2.1 Not applicable in the context of this report.

3. ALTERNATIVE OPTIONS CONSIDERED AND NOT RECOMMENDED

3.1 No alternative options were considered

4. POST DECISION IMPLEMENTATION

4.1 Not applicable in the context of this report.

5. IMPLICATIONS OF DECISION

5.1 Corporate Priorities and Performance

5.1.1 Not applicable in the context of this report.

5.2 Resources (Finance & Value for Money, Procurement, Staffing, IT, Property, Sustainability)

5.2.1 Not applicable in the context of this report.

5.3 Social Value

5.3.1 Not applicable in the context of this report.

5.4 Legal and Constitutional References

5.4.1 Article 7 of the Council's Constitution states that Area Committees: "In relation to the area covered have responsibility for all constituency specific matters relating to the street scene including parking, road safety, transport, allotments, parks and trees".

5.5 **Risk Management**

There are no risks to the Council as a direct result of this report

5.6 Equalities and Diversity

There are no equality and diversity issues as a direct result of this report.

5.7 **Corporate Parenting**

Not applicable in the context of this report

5.8 **Consultation and Engagement**

There are no consultation and engagement issues as a direct result of this report.

5.9

InsightThere are no insight issues as a direct result of this report.

BACKGROUND PAPERS 6.

There are no background papers

Chipping Barnet Area Committee: Scheme Summary

Year	Complete	Open	On Hold	Total
2015/16	10	0	0	10
2016/17	9	1	0	10
2017/18	31	1	0	32
2018/19	41	2	0	43
2019/20	25	7	1	33
2020/21	9	14	0	23
Total	125	25	1	151

Completed Schemes - This Period

Year	Team	Scheme			Update
2017/18	Community	Steel Gate and Installation	Ward	Brunswick Park	No Longer gaing about Manay to be not upped
2017/10	Lead	of Electronic Entry CCTV	Scheme Type	CCTV & Gate	 No Longer going ahead. Money to be returned.
2019/20	Croopenage	Benches in Brunswick	Ward	Brunswick Park	- Complete.
2019/20	Greenspaces	Crescent Playground	Scheme Type	Benches	- Complete.
2019/20	Community	Parkside Gardens - Two	Ward	Brunswick Park	- Scheme Complete
2019/20	Lead	alloy gates	Scheme Type	Gates	- Scheme Complete
			Ward	Brunswick Park	
			Scheme Type	Feasibility	Complete Besults and recommendations to be reported back to
2020/21	Highways	Gallants Farm	Current Phase	Feasibility	 Complete. Results and recommendations to be reported back to the June 2021 Committee.
			Scope of Scheme	Feasibility	- the June 2021 Committee.
			Completion date	Jun-21	
		ays Parking - Brookhill Road	Ward	East Barnet	
			Scheme Type	Waiting Restrictions	
2019/20	Highways		Current Phase	Implementation	Scheme Completed June 2021.
			Scope of Scheme	Design / Implementation	
			Completion date	Jun-21	
			Ward	Brunswick Park	
			Scheme Type	Feasibility	Complete Besults and recommendations to be reported book to
2020/21	Highways	Parkside Gardens	Current Phase	Feasibility	 Complete. Results and recommendations to be reported back to the June 2021 Committee.
			Scope of Scheme	Feasibility	- the Julie 2021 Committee.
			Completion date	Jun-21	
2019/20	Greenspaces	Memorial Plaque for David	Ward	East Barnet	This is due to be funded from the SPA project along with planting
2019/20	Greenspaces	Howard	Scheme Type	Plaque	to be completed next planting season. Funding to be returned
2020/24	Community	East Barnet Valley Bowls	Ward	East Barnet	Complete Payment being processed
2020/21	Lead	Club	Scheme Type		Complete. Payment being processed
2020/21	Community	British Legion	Ward	East Barnet	Complete. Payment being processed
ZUZU/Z I	Lead	British Legion	Scheme Type	Roofing	- Complete. Fayment being processed

Completed Schemes - This Period (Continued)

Year	Team	Scheme			Update
			Ward	High Barnet/ Underhill	
		Parnet Heavital CD7	Scheme Type	CPZ Review	Consultation complete Popults and recommendations reported
2017/18	Highways	Barnet Hospital - CPZ	Current Phase	Committee	 Consultation complete. Results and recommendations reported back to June 2021 Committee.
		Review / Implementation	Scope of Scheme	Design / Implementation	back to June 2021 Committee.
			Completion date	Jun-21	_
			Ward	High Barnet	
		Barnet Rd, Pedestrian	Scheme Type	Pedestrian Crossing	- Facilities Complete Beaute and recommendations reported
2019/20	Highways	Feasibility (between Field	Current Phase	Feasibility	Feasibility Complete. Results and recommendations reported back to June 2024 Committee
		End and Quinta Drive)	Scope of Scheme	Feasibility	 back to June 2021 Committee.
			Completion date	Jun-21	_
			Ward	High Barnet	
			Scheme Type	Feasibility	
2019/20	Highways	Hadley / Clifford /	Current Phase	Feasibility	Complete. Results and recommendations to be reported back to
	o ,	Woodville	Scope of Scheme	Feasibility	the June 2021 Committee.
			Completion date	Jun-21	_
	0 :	•	Ward	High Barnet	A II
2019/20	Community Lead			Allotments and Perimeter	Cllr Longstaff confirmed this is no longer required. Funding
			Scheme Type	Fencing	returned
	Highways	s Oakleigh Park South	Ward	Oakleigh	
			Scheme Type	Speed Survey	
2020/21			Current Phase	Feasibility	Complete. Results and recommendations to be reported back to
			Scope of Scheme	Feasibility	- the June 2021 Committee.
			Completion date	Jun-21	
			Ward	Totteridge	
			Scheme Type	Speed Survey	_
2020/21	Highways	ways Hendon Wood Lane	Current Phase	Feasibility	Feasibility complete. Results and recommendations reported
	3 - 7 -		Scope of Scheme	Feasibility	 back to June 2021 Committee.
			Completion date	Jun-21	_
	Community		Ward	Underhill	Contact been made with the Rainbow Centre who confirmed this
2019/20	Lead	Rainbow Centre	Scheme Type		will not be progressing at this time due to Covid. Money to be
			Ward	Underhill	Contact been made with Grow, who confirmed this will not be
2019/20	Community	Generation Garden	vvalu	Officerrilli	 progressing due to Covid. Money to be returned. GROW to liaise
ZU 13/ZU	Lead	ead Generation Garden	Scheme Type		with Ward Cllr for possible future application
7018/19	Community	Physic Well – Lighting and	<u> </u>	Underhill	a c for poolisio fataro apprioation
	Community	Information Board			 Complete.
	Lead	iiiioiiiialioii boaru	Scheme Type	Information Board	

Chipping Barnet Area Committee- Open Schemes

Year		Scheme			Update	
Brunswid	ck Park					
			Ward	Brunswick Park	Site meeting with utilities has taken place and likely no	
		Davida a Davida viale David	Scheme Type	Waiting Restrictions	diversions are required. Detailed design still in progress as,	
2019/20	Highways	Parking Brunswick Park	Current Phase	Design	awaiting information for Trial holes. Schemes to be aligned	
		Road Waiting restriction	Scope of Scheme	Design / Implementation	with the LIP scheme. Implementation & Design subject to	
			Estimated Completion	TBC	confirmation of LIP Budget which is currently being reviewed	
			Ward	Brunswick Park/East		
			Scheme Type	Waiting Restrictions	Chief Officer Decision is being finalised for submission in June	
2019/20	Highways	Parking - Church Hill Road	Current Phase	Chief Officer Decision	2021. Subject COD approval, implementation currently planned	
		_	Scope of Scheme	Design / Implementation	to be for July 202. Dates to be agreed with contractor	
			Estimated Completion	Jul-21	_	
2020/21	Greenspaces	Outdoor gym equipment for New Southgate	·	Brunswick Park	Quotes received and issued to Councillor for approval. Order to be raised, subject to approval. Delivery up to 12 weeks	
	C. Comopacco	regeneration	Estimated Completion	Oct-21	Estimated completion October 2021.	
			Ward	Brunswick Park		
		vays Hampden Way Feasibility	Scheme Type	Feasibility	Free St. 1916 - Communication and the Description and the communication as	
2020/21	Highways		Current Phase	Feasibility	Feasibility to commence, with Results and recommendations	
			Scope of Scheme	Feasibility	 reported back to the October 2021 Committee. 	
			Estimated Completion	Oct-21	_	
Coppetts	3					
			Ward	Coppetts		
		B 11 N 4	Scheme Type	Waiting Restrictions	Aligned with N10 waiting restrictions. Statutory consultation	
2016/17	Highways	Parking - Newton	Current Phase	Consultation	commenced 27 May and will complete at the end of June. COD	
		Avenue/Pembroke Road	Scope of Scheme	Design / Implementation	to be submitted in July, subject to objections.	
			Estimated Completion	Jun-21		
			Ward	Coppetts	_	
		Parking - Friern Village	Scheme Type	Waiting Restrictions	 Implementation now currently planned for July 2021. Dates to 	
2019/20	Highways	Estate	Current Phase	Implementation	 be agreed with the Contractor. 	
		LState	Scope of Scheme	Design / Implementation		
			Estimated Completion	Jul-21		
			Ward	Coppetts	Scheme aligned with Newton Avenue/Pembroke Road WR.	
			Scheme Type	Waiting Restrictions	 Statutory consultation commenced 27 May and will complete at 	
2020/21 High	Highways	N10 Waiting Restrictions	Current Phase	Consultation	 the end of June. COD to be submitted in July, subject to 	
			Scope of Scheme	Design / Implementation	- objections	
			Estimated Completion	Jun-21		
0000/04	0	Halliwick Recreation	Ward	Coppetts	Engagement with Councillors to agree locations. Estimated	
2020/21	1 (Freensnaces	Ground - Improvements	Estimated Completion	Oct-21	completion October 2021.	
0005/5/		Hollickwood Park -	· · · · · · · · · · · · · · · · · · ·	Engagement with Councillors to agree deliver Programme by		
2020/21	Greenspaces	Improvements	Estimated Completion	Oct-21	end of June 021 Estimated completion October 2021.	
			p		<u>-</u>	

Year		Scheme			Update	
East Bar	net					
		Parking Survey JCOSS Implementation	Ward	East Barnet	000/ complete Site meeting took place with Clir Williams to	
			Scheme Type	Waiting Restrictions	 90% complete. Site meeting took place with Cllr Williams to review layout of DYLs. Request will need to be raised for a 	
2018/19	Highways		Current Phase	Implementation	 consultation to take place to change original design. Outcome 	
		implementation	Scope of Scheme	Design / Implementation	 will instruct whether remaining works to be completed. 	
			Estimated Completion	On Hold	will instruct whether remaining works to be completed.	
Oakleigh						
			Ward	Oakleigh		
		Raleigh Drive JW Manor Drive, N20 - Bollards	Scheme Type	Bollards	Meeting took place with Cllr and locations have been agreed.	
2020/21	Highways		Current Phase	Design	Awaiting orders to be raised Implementation expected July	
			Scope of Scheme	Design / Implementation	2021. Dates to be confirmed with Contractor.	
			Estimated Completion	Jul-21	_	
2019/20	Greenspaces	spaces Oakhill Park	Ward	Oakleigh	Site meeting with councillor to take place to agree design.	
2019/20	Greenspaces		Scheme Type	Play Equipment	Estimated completion October 2021.	
		Arkley Village Welcome	Ward	Oakleigh		
			Scheme Type	Signs	Design to commence and angegoment with Clive required to	
2020/21	Highways		Current Phase	Design	 Design to commence and engagement with Cllrs required to clarify requirements. 	
		Signs	Scope of Scheme	Design / Implementation		
			Estimated Completion	Aug-21		
2020/21 Highwa			Ward	Oakleigh	_	
		ghways Ryall Court / Oakleigh Road North Waiting Restrictions	Scheme Type	Waiting Restrictions	— Design to commonee and planned to complete by and of June	
	Highways		Current Phase	Design	 Design to commence and planned to complete by end of June 2021. Consultation expected in July 2021. 	
			Scope of Scheme	Design / Implementation	- 2021. Consultation expected in July 2021.	
			Estimated Completion	Jun-21		

Year		Scheme		Update	
Totteridg	je				
	_	Habitat Improvement and	Ward	Totteridge	
2018/19 Greenspaces	aces Information Project at Swan Lane Park, N20	Scheme Type	Habitat Improvement	Habitat works completed, and new signs are being installed.	
		Swan Lane Open Space - eenspaces Installation of older -	Ward	Totteridge	Site meeting with councillor to take place to agree design.
2019/20	2019/20 Greenspaces		Scheme Type	Play Equipment	Estimated completion October 2021.
		Riverside Park - Outdoor	Ward	Totteridge	Site meeting with councillor to take place to agree design.
2019/20	Greenspaces	gym equipment	Scheme Type	Gym Equipment	Estimated completion October 2021.
2020/24	Crosnonos	1 noticeboard for Darland's	Ward	Totteridge	Netice beaute have been audered and selection in presumation
2020/21	Greenspaces	Nature Reserve	Scheme Type	Noticeboard	 Notice boards have been ordered and scheme is progressing.
			Ward	Totteridge	
		Christmas Tree Ballast in	Scheme Type	Christmas Tree Ballast	- Implementation expected Assurat 2024 cabonic aligned with the
2020/21	Highways		Current Phase	Implementation	 Implementation expected August 2021 scheme aligned with the implementation of whetstone benches
		the Whetstone Area	Scope of Scheme	Implementation	- implementation of whetstone benches
			Estimated Completion	Aug-21	
		ays Northcliffe Drive	Ward	Totteridge	
			Scheme Type	Waiting Restrictions	Scheme to be aligned with Pinegrove WR. Design complete and
2020/21	Highways		Current Phase	Consultation	approved by Cllr. Statutory Consultation to commence in J 2021
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
			Ward	Totteridge	_
		Totteridge Village / Lane	Scheme Type	Waiting Restrictions	Scheme aligned with Northcliffe Drive. Design complete and
2020/21	Highways	and Pine Grove N20 WR	Current Phase	Consultation	approved by Cllr and the leakage issue now resolved. Statutor
			Scope of Scheme	Design / Implementation	Consultation to commence in July 2021.
			Estimated Completion	Jul-21	
			Ward	Totteridge	_
		Benches Totteridge Station	Scheme Type	Benches	Confirmation of location for benches to be confirmed with Cllr.
2020/21	Highways	and Dollis Brook x2	Current Phase	Implementation	Implementation expected July 2021, dates to be confirmed with
			Scope of Scheme	Design / Implementation	the contractor,
			Estimated Completion	Jul-21	
			Ward	Totteridge	A number scope changes, Lovewhetstone have now requested
			Scheme Type	Benches	5 benches in total with the additional 2 being funded by
2020/21	Highways	Whetstone High Street Benches	Current Phase	Implementation	 Lovewhetstone and a resident. In addition Lovewhetstone have asked if we can order all 5 on their behalf. New quotes being
			Scope of Scheme	Implementation	raised and locations for the additional 2 benches to be agreed.
			Estimated Completion	Aug-21	Implementation now expected August 2021.
		•	-		

Year		Scheme			Update
Underhill					
			Ward	Underhill	
2040/20	Highwaya	ghways Parking - Bells Hill	Scheme Type	Waiting Restrictions & loading Bay	Chief Officer Decision is being finalised for submission in June
2019/20	Highways		Current Phase	Chief Officer Decision	2021. Subject COD approval, implementation currently planned to be for live 2024.
			Scope of Scheme	Design / Implementation	to be for July 2021.
			Estimated Completion	Jun-21	•
Various					
2017/18 Greenspaces	_	The Mayor of Barnet's	Ward	Various	A further three sites have been identified to be completed this
		Scheme Type		year.	