

CHIPPING BARNET AREA COMMITTEE



Road Safety & Parking – Budget & Scheme Update

18th October 2021

	Committee Reports*	Member Request	Resident Forum	Requests Agreed	Funding allocation
Chipping Barnet	6	0	0	0	146,580
Hendon	0	5	1	4	19,000
Finchley & Golders Green	2	2	0	1	48,200
Totals	8	7	1	5	213,780
Annual allocation to undertake the technical assessments - £10k for each area					30,000
Overall Total					243,780
Remaining					56,780

*linked to schemes previously agreed at Committees

Commentary

- **80% of the fund has been allocated for road safety and parking works at the time of writing.**
- **Sixteen schemes arising from member requests, resident forum items and or area committee reports have been considered under the new Road Safety & Parking fund arrangement to date.**

Chipping Barnet Area Committee – Road Safety & Parking Schemes

Area	Financial Year	Committee Date	Scheme Description	Ward Member	Budget Allocation £	Highways Project	Commentary	Expected Delivery Date
Chipping Barnet	2021/22	Jun-21	Parkside Gardens – Zebra Crossing	Committee Report	48,950	Re: Highways - BC/002064-05	Road Safety Audit to be undertaken in October and Consultation to commence in November.	Q4
Chipping Barnet	2021/22	Jun-21	Hadley, Clifford and Woodford Roads - Vehicle Activated Signs	Committee Report	19,800	Re: Highways - BC/002064-08	Meeting held with LBB Officer and Cllrs. It was agreed to propose VAS signs for these locations rather than Vertical measures and in addition a 20mph zone rather than a limit. Further analysis on the speed data to be completed to identify locations for the VAS. Drawings now complete, site meeting took place with Cllrs to agree locations.	Q4
Chipping Barnet	2021/22	Jun-21	Barnet Hospital CPZ Implementation	Committee Report	34,890	Re: Highways - BC/002064-09	Feasibility Complete. Prelim design being finalised and will be issued to ward Cllrs to agree final design. Implementation dates for the experimental scheme will design complete. Implementation currently planned for December 2021 subject to contractor. Consultation will commence once scheme is live.	Dec-21
Chipping Barnet	2021/22	Jun-21	Barnet Road - Vehicle Activated Signs	Committee Report	15,000	Re: Highways - BC/002064-03	Design in Progress, meeting to be set up with electrical supplier to confirm locations.	Q4
Chipping Barnet	2021/22	Jun-21	Hendon Wood Lane - Vehicle Activated Signs and Road Markings	Committee Report	12,870	Re: Highways - BC/002064-04	Meeting to be arranged with Underhill ward members to confirm location of VAS and other measures to be implemented in December	Dec-21
Chipping Barnet	2021/22	Jun-21	Gallants Farm - Vehicle Activated Signs and Road Marking	Committee Report	15,070	Re: Highways - BC/002064-06	Design in progress, meeting to be set up with Cllrs to agree locations.	Q4

Chipping Barnet Area Committee – Road Safety & Parking Schemes

Area	Financial Year	Committee Date	Scheme Description	Ward Member	Budget Allocation £	Highways Project	Commentary	Expected Delivery Date
Finchley & Golders Green	2021/22	Jun-21	Hampstead Way / Meadway – Pedestrian Facilities Improvements	Committee Report	30,000	Re: Highways - BC/002065-03	Road Safety Audit to take place in October and consultation to commence in November. Implementation currently planned for Dec 21 subject to contractor.	Q4
Finchley & Golders Green	2021/22	Jun-21	Cranbourne Gardens & Leaside Crescent – Junction improvements	Committee Report	13,200	Re: Highways - BC/002065-04	Design to be completed in October with implementation planned by end of year subject to contractor.	Dec-21
Finchley & Golders Green	2021/22	N/A	Fallowfields Estate, N12 / Fallowfields Drive – 20 mph & Double Yellow Lines	Cllr Mitra	5,000	Re: Highways - BC/002065-06	Not yet commenced to be programmed in November 2021.	Q4
Hendon	2021/22	N/A	Allington Road/ Sevington, Vivian Avenue/Elliott Road - OD Survey	Cllr Don	9,500	Re: Highways - BC/002063-07	Not yet commenced to be programmed in November 2021.	Q4
Hendon	2021/22	N/A	Dallas Road NW4 - Speed Survey	Cllr Don	2,000	Re: Highways - BC/002063-06	Not yet commenced to be programmed in November 2021.	Q4
Hendon	2021/22	N/A	Noam School - Road Markings & Guard Railings	Cllr Conway	2,500	Re: Highways - BC/002063-08	Implementation in progress expected completion November 2021.	Nov-21
Hendon	2021/22	N/A	Frith Lane opposite Finchley Golf Club - Feasibility Study	Residents Forum	5,000	Re: Highways - BC/002063-09	Not yet commenced to be programmed in November 2021.	Q4