

## Appendix 1: Progress Report - Finchley and Golders Green Area Committee (February 2017)

### RAG STATUS

(Blue)	(Amber)	(Red)	(Purple)	(Green)
Not Started	In Progress/on track	Behind	On hold	Completed

REF	Backlog Schemes	Ward	Indicative costs	Lead Officer	RAG Status
<b>FGG002/2015</b> <b>Re30</b>	<b>Garden Suburb 'GS' Controlled Parking Zone Review</b> - That, subject to no objections being received to the statutory consultations referred to in recommendations 2, 3 and 6 of the report submitted to committee, that Officers introduce the CPZ in Heathgate and 'Past this Point ' measures in Hill Close through the making of the relevant Traffic Management Orders.	Garden Suburb	£17,500 LIP Funded 16/17	Gavin Woolery-Allen	Scheme agreed for implementation at the October 2016 Committee.  Implementation by mid-March 2017.
<b>FGG003/2015</b> <b>Re43</b>	<b>(Renamed Temple Fortune Parking Review) Oakfields Road, NW11 – Review of Parking</b> The parking in Oakfield Road NW11 is reviewed as problems are being encountered due to close proximity of the CPZ boundary.	Golders Green/ Garden Suburb	£20k Area Committee (CIL) Funded	Gavin Woolery-Allen	Committee agreed that a CPZ would not be extended into the Temple Fortune Area. However, waiting restrictions at agreed junctions will be designed and reported back to the April Committee for consideration, including the 15 minutes free

					<p>parking within the loading bays on Finchley Road in Temple Fortune following discussion with Ward Councillors.</p> <p>(Amber)</p>
<b>FGG004/2015</b>  <b>RF2</b>	<b>FRS Synagogue and Kindergarten, Fallow Court Avenue, N12 – Parking</b> Prevent/stop illegal and inconsiderate parking around FRS Synagogue and Kindergarten, 101 Fallow Court Avenue, N12 OBE.	Woodhouse	£2,500 Area Committee (CIL) Funded	Gavin Woolery-Allen	<p>Amendments to the exact position of the School Keep Clear Marking agreed at the Committee.</p> <p>Implementation February 2017.</p> <p>(Amber)</p>
<b>FGG005/2015</b>  <b>RF3</b>	<b>Park View Road - Road Safety</b> To address the 'issues' relating to roads around Park View Road.	West Finchley	£5k Feasibility Study – Area Committee (CIL) Funded	Lisa Wright	<p>Scheme Complete</p> <p>(Green)</p>

<b>FGG006/2015</b>  <b>FF4</b>	<b>Etchingham Park Road – Speeding</b>  The speeding on Etchingham Park Road is addressed.	West Finchley/ Woodhouse	£5k Feasibility Study – Area Committee (CIL) Funded	Lisa Wright	Original Scheme Complete (Green)  Additional Funding required to review the junction layout at the junction of Etchingham Park Road with Squires Lane.  (See FFG/042/2016 below)
<b>FGG008/2015</b>  <b>RF14</b>	<b>Friary Way and Valley Avenue – Speeding</b>  Speeding in Friary Way and Valley Avenue is addressed.  There was also an issue relating to Parking in Friary Way/Friary Road as the road is located on the edge of an existing CPZ.	Woodhouse	£5k Feasibility Study – Area Committee (CIL) Funded   Parking £5K - Feasibility Study – Area Committee (CIL) Funded	Lisa Wright/Gavin Woolery-Allen	VAS Scheme Complete  Informal Parking Consultation September 2016.  Report finding to February 2017 Committee for consideration.  (Amber)

<b>FGG009/2015</b>	<p><b>Westbury Road, 20 mph</b></p> <p>Consideration be given to installing 20mph vehicle activated signs on Westbury Road as opposed to the 30mph.</p> <p>Vehicle Activated Signs to monitor vehicle speed in this road have been installed. The results of the monitoring were to be reported to the January 2016 Area Committee with recommendations for proposed measures. However, residents and Ward Councillors requested that the monitoring is not undertaken at this time of year as speeds are not considered to be representative of the summer months.</p>	West Finchley	£5K – Area Committee (CIL) Funded	Lisa Wright	<p>Original Scheme Complete (Green)</p> <p>Additional Funding required to review the investigate the feasibility of installing Traffic islands at either end of Westbury Road</p> <p>(See FFG/043/2016 below)</p>
<b>FGG010/2015</b>	<p><b>Review of East Finchley CPZ</b></p> <p>Review of the East Finchley CPZ around Cherry Tree Wood.</p>	East Finchley	£10k – Area Committee (CIL) Funded	Gavin Woolery-Allen	<p>Informal Parking Consultation June 2016.</p> <p>Report finding to February 2017 Committee for consideration.</p> <p>(Amber)</p>

<b>FGG014/2015</b>	<b>Beechwood Avenue</b>  Beechwood Avenue and Edge Hill Avenue junctions with North Circular Road - Request for road closures	Finchley Church End	TBC (£200,000)	Lisa Wright	Scheme to be escalated to Environment Committee due to the value of the works.  Meeting to held with Councillor Old to discuss options of moving the scheme forward.  (Blue)
<b>FGG015/2015</b>	<b>Crescent Road</b>  Issue concerning illegal turns from Nether Street and Dollis Road	West Finchley/ Finchley Church End	£25,000 Area Committee (CIL) Funded	Lisa Wright	Scheme to be implemented in April/May 2017, following confirmation of the approved junction.  (Amber)
<b>FGG016/2015</b>	<b>Regent's Park Road -</b>  Regent's Park Road near its junction with Spencer Close - Pedestrian refuge.	Finchley Church End	£15,000 Area Committee (CIL) Funded	Lisa Wright	Scheme to be implemented in Feb 2017.  Scheme to complete by date of the meeting.  (Green)

<b>FGG017/2015</b>	<p><b>Woodhouse Road, N12</b></p> <p>Issues concerning vehicle activated signs and speeding on Woodhouse Road.</p> <p>The 2016/17 LIP work programme includes a programme of work to develop and introduce 20mph areas around schools. The development of a 20mph area for Woodhouse Road, around the schools in that area is taking place in 2016/17.</p> <p>The proposal is likely to involve provision of signage and potentially other measures to address traffic speed, that will address the issues raised.</p>	Woodhouse	<p>VAS £7K Area Committee (CIL) Funded</p> <p>LIP Funding in 17/18 for the wider 20 mph scheme</p>	Lisa Wright	<p>VAS Installed in January 2017.</p> <p>Scheme Complete</p> <p>(Green)</p>
<b>FGG018/2016</b>	<p><b>The Grove, N3</b></p> <p>Proposed On-way system on The Grove.</p>	West Finchley	£22k - Capital Allocation for Pavements	Lisa Wright	<p>Scheme to be implemented in Apr/May 2017</p> <p>(Amber)</p>
	<p><b>The Vale, NW11 – Width Restriction</b></p> <p>Experimental removal of the width restriction and the implementation of a 20mph zone on The Vale, NW11</p>	Childs Hill (Golders Green)	£25k - Capital Allocation for Pavements		<p>Following the on-going issues around the width restriction on The Vale a request has been received from Ward Councillor to remove the width restriction on an experimental basis and install a 20mph zone to reduce the speed of vehicles on the</p>

					<p>road. The experimental measures will be in place for a minimum of 6 months to assess the impact on The Vale and surrounding roads. Start date 21 March 2016.</p> <p>Report back to July 2017 Committee.</p> <p>(Amber)</p>
	<b>New Schemes</b>				
<b>FGG020/2016</b>	<b>Golders Gardens</b> – Review of CPZ hours	Childs Hill	£10K Area Committee (CIL) Funded	Gavin Woolery-Allen	<p>Informal Consultation September 2016.</p> <p>Report finding to February 2017 Committee for consideration.</p> <p>(Amber)</p>
<b>FGG021/2016</b>	<b>Lambert Way, N12</b> - Introduce traffic restrictions on Lambert Way.	Woodhouse	£3K Area Committee (CIL) Funded	Gavin Woolery-Allen	<p>Consultation February 2016.</p> <p>(Amber)</p>
<b>FGG022/2016</b>	<b>Leslie Road (Leopold Road), N2</b> – CPZ Extension	East Finchley	£10K Area Committee (CIL) Funded	Gavin Woolery-Allen	<p>Informal Parking Consultation September 2016.</p> <p>Report finding to April 2017 Committee for consideration.</p>

					(Amber)
<b>FGG/023/2016</b>	<p><b>Holders Hill Road (outside the Cemetery)</b> - improve traffic flow on the stretch from the Cemetery to Holders Hill Circus, which is impaired by parked vehicles.</p> <p><i>Note: Cllr Old has raised a number of issues with Holders Hill Road following a Residents meeting.</i></p> <p><i>A meeting has been requested to discuss all issues raised which may affect the timescales previously set out for this study.</i></p>	Finchley Church End	£7.5K Area Committee (CIL) Funded	Gavin Woolery-Allen	<p>Feasibility Study currently being undertaken.</p> <p>Report to April 17 Area Committee.</p> <p>(Amber)</p>
<b>FGG/024/2016</b>	<b>Review of Parking Asmunds Place (Temple Fortune)</b>	Garden Suburb/ Golders Green	£10k – if Area Committee Approved in Oct 2016	Gavin Woolery-Allen	<p>Scheme approved at the Oct 2016 Committee.</p> <p>Statutory consultation in March 2017.</p> <p>(Amber)</p>
<b>FGG/025/2016</b>	<b>Briarfield and Rosemary Avenues and Access to the North Circular Road 'No Through Route signs for HGV's.</b>	Finchley Church End	£500 LIP 16/17	LW	<p>Scheme complete</p> <p>(Green)</p>
<b>FGG/026/2016</b>	<b>Road safety on Squires Lane</b>	West Finchley	TBC – LIP	JS	<p>Feasibility study currently being undertaken using LIP</p>



	<b>(Manorside and Tudor Schools)</b>		funded 16/17		Funding as part of the 16/17 LIP Programme. Report to April 2017 Area Committee.  (Amber)
	<b>New Schemes</b>				
<b>FGG/027/2016</b>	<b>Review of the North Finchley CPZ</b>	Woodhouse/ West Finchley	None	GWA	Review not approved by Committee.  No further action  (Green)
<b>FGG/028/2016</b>	<b>Summerside School – Mesh Parking</b>	Woodhouse	None	JS	Scheme not agreed by Committee  No further action  (Green)
<b>FGG/029/2016</b> <b>July 2016</b>	<b>Finchley Road Yellow Lines (3 Locations)</b>  Finchley Road – approach to West Heath Road  Finchley Road/Rodborough Road  Finchley Road/Llanvanor Road	Childs Hill	£3k Area Committee (CIL) Funded	GWA	Advertised October 2016  Comments currently being considered, implementation Feb/Mar 2017 subject to the resolution of the objections.  (Amber)
<b>FGG/030/2016</b>	<b>Golders Green Estate Yellow Lines</b>	Golders Green	£2,5k Area Committee (CIL)	GWA	Advertised October 2016  Objections currently being

<b>July 2016</b>			Funded		considered, implementation March 2017 subject to the resolution of the objections.  (Amber)
<b>FGG/032/2016</b> <b>July 2016</b>	<b>Summers Lane - Request for Zebra Feasibility)</b>	Woodhouse	£5k Area Committee (CIL) Funded	LW	Feasibility Report back to April 2017 Committee.  (Amber)
<b>FGG/033/2016</b> <b>July 2016</b>	<b>Alexandra Grove- Request for pedestrian facilities</b>	West Finchley	£5k Area Committee (CIL) Funded	LW	Feasibility Report back to April 2017 Committee for approval and funding.  (Amber)
<b>FGG/034/2016</b> <b>July 2016</b>	<b>Golders Way - Experimental Parking Review</b>	Childs Hill	£1k Area Committee (CIL) Funded	GWA	Implementation on Experimental basis on 3 Feb 2017. Review after a minimum of 6 months.  (Amber)
<b>FGG/035/2016</b> <b>Oct 2016</b>	<b>The Hocrofts NW2 (Petition)</b>  Request for 5 Tonnes Weight Restrictions in Farm Avenue, Hocroft Avenue, Hocroft Road, Lyndale and Ranuff Road, NW2- Feasibility Study	Childs Hill	£2,5k Area Committee (CIL) Funded	LW	Site meeting undertaken. Feasibility Study and surveys currently being undertaken.  Report outcome to April 2017 Committee for funding if required and approval.  (Amber)

<b>FGG/036/2016</b> <b>Oct 2016</b>	<b>Granville Road, N12</b>  Request to review road safety – Feasibility	Woodhouse	£5k Area Committee (CIL) Funded	LW	Site meeting undertaken.  Feasibility Report back to April 2017 Committee for approval and funding.  (Amber)
<b>FGG/037/2016</b> <b>Oct 2016</b>	<b>Links View/Dollis Road, N3 (On going issues at Dollis Road N3 – Members Item)</b>  Request to review existing Traffic Management measures including Gordon Road and The Grove. – Feasibility	West Finchley	£5k Area Committee (CIL) Funded	LW	Awaiting confirmation of site meeting with Ward Councillors.  Feasibility Report back to July 2017 Committee for approval and funding.  (Amber)
<b>FGG/038/2016</b> <b>Nov 2016</b>	<b>Legible London Signage – Cricklewood</b>  Review of schemes to introduce Legible London Signage into Cricklewood (Pilot Study)	Childs Hill	£5k Area Committee (CIL) Funded	LW	Initial meeting held with Ward Councillor.  Meeting undertaken with TfL, Brent and Town Team to discuss scheme.  (Amber)
<b>FGG/039/2016</b> <b>Nov 2016</b>	<b>Tillingbourne Gardens/Regents Park Road, N3-</b> Junction improvement- Feasibility Study	Finchley Church End	£7.5k Area Committee (CIL) Funded	LW	Site meeting undertaken.  Feasibility Report back to April 2017 Committee for approval and funding.  (Amber)

<b>FGG/040/2016</b> <b>Nov 2016</b>	<b>Meadway 'GS' CPZ</b> - Parking Survey	Garden Suburb	£500 Area Committee (CIL) Funded	GWA	Pre survey to be undertaken in February 2017.  After Survey to be undertaken in July 2017  (Amber)
<b>FGG/041/2016</b> <b>Nov 2016</b>	<b>Asmunds Place 'TF' CPZ</b> – Implementation of change of operational hours	Garden Suburb	£10k Area Committee (CIL) Funded	GWA	Statutory Consultation Mar 2017 (Amber)
<b>FGG/042/2016</b> <b>Nov 2016</b>	<b>Squires Lane/Etchingham Park Road, N3</b> – Review of junction layout.	West Finchley/ Woodhouse	£2k Area Committee (CIL) Funded	LW	Feasibility Report back to April 2017 Committee for approval and funding.  (Amber)
<b>FGG/043/2016</b> <b>Nov 2016</b>	<b>Westbury Road, N12</b> – Feasibility Study – Implementation of 2 islands	West Finchley	£5k Area Committee (CIL) Funded	LW	Feasibility Report back to April 2017 Committee for approval and funding.  (Amber)
<b>FGG/044/2016</b> <b>Nov 2016</b>	<b>Fallow Court Avenue</b> – Loading Restrictions	Woodhouse	£2k Area Committee (CIL) Funded	GWA	Statutory Consultation Feb/Mar 2017  (Amber)
<b>FGG/045/2016</b>	<b>Mill Hill Neighbourhood Forum, Pocket Park</b> – Pocket Park Brockenhurst Gardens/Mill Hill Broadway	Mill Hill	£20K Area Committee (CIL) Funded	RC	Design Curently being undertaken – Implementation programmed for July 2016.