

VIRTUAL MEETING

CHIPPING BARNET AREA COMMITTEE

DATE AND TIME

WEDNESDAY 20TH JANUARY, 2021

AT 7.00 PM

Dear Councillors,

Please find enclosed additional papers relating to the following items for the above mentioned meeting which were not available at the time of collation of the agenda.

Item No	Title of Report	Pages
9.	PROGRESS UPDATE ON AREA COMMITTEE ACTIONS FROM PREVIOUS MEETING	3 - 14

governanceservice@barnet.gov.uk

Please note that this will be held as a virtual meeting. An audio and video live stream of the meeting can be accessed using the link below

This page is intentionally left blank



Chipping Barnet Area Committee

20th January 2021

Title	Area Committee – Highways Scheme Update
Report of	Executive Director - Environment
Wards	Brunswick Park, Coppetts, East Barnet, High Barnet, Oakleigh, Totteridge and Underhill
Status	Public
Urgent	No
Key	No
Enclosures	Appendix 1 – Chipping Barnet Area Committee Scheme Update
Officer Contact Details	Geoff Mee –Executive Director, Environment Geoff.Mee@barnet.gov.uk

Summary

This report is to update Committee of all Highways schemes agreed at Chipping Barnet Area Committee, to date.

Officers Recommendations

1. That the Chipping Barnet Area Committee notes the completed and in progress schemes set out in Appendix 1.

1. WHY THIS REPORT IS NEEDED

- 1.1 This report provides a current status on all schemes approved by the Chipping Barnet Area committee to date.

2. REASONS FOR RECOMMENDATIONS

- 2.1 Not applicable in the context of this report.

3. ALTERNATIVE OPTIONS CONSIDERED AND NOT RECOMMENDED

- 3.1 No alternative options were considered

4. POST DECISION IMPLEMENTATION

- 4.1 Not applicable in the context of this report.

5. IMPLICATIONS OF DECISION

5.1 Corporate Priorities and Performance

- 5.1.1 Not applicable in the context of this report.

5.2 Resources (Finance & Value for Money, Procurement, Staffing, IT, Property, Sustainability)

- 5.2.1 Not applicable in the context of this report.

5.3 Social Value

- 5.3.1 Not applicable in the context of this report.

5.4 Legal and Constitutional References

- 5.4.1 Article 7 of the Council's Constitution states that Area Committees: "In relation to the area covered have responsibility for all constituency specific matters relating to the street scene including parking, road safety, transport, allotments, parks and trees".

5.5 Risk Management

There are no risks to the Council as a direct result of this report

5.6 Equalities and Diversity

There are no equality and diversity issues as a direct result of this report.

5.7 Corporate Parenting

Not applicable in the context of this report

5.8 Consultation and Engagement

There are no consultation and engagement issues as a direct result of this

report.

5.9 **Insight**

There are no insight issues as a direct result of this report.

6. **BACKGROUND PAPERS**

There are no background papers.

Chipping Barnet Area Committee: Scheme Summary

Year	Complete	Open	On Hold	Total
2015/16	10	0	0	10
2016/17	9	1	0	10
2017/18	29	3	0	32
2018/19	38	5	0	43
2019/20	15	17	1	33
2020/21	0	9	0	9
Total	101	35	1	137

Highways Completed Schemes - This Period

Year	Team	Scheme			Update
2019/20	Highways	Chase Way	Ward	Brunswick Park	Scheme Complete. Survey results reported back to October 2020 Committee. No further action.
			Scheme Type	Speed Survey	
			Current Phase	Complete	
			Scope of Scheme	Survey	
2019/20	Highways	CPZ, N10 Area - Informal Consultation	Ward	Coppetts	Scheme Complete. Results reported back to October 2020 Committee.
			Scheme Type	CPZ	
			Current Phase	Complete	
			Scope of Scheme	Informal Consultation	
2018/19	Highways	Parking Naylor Road / Totteridge Lane	Ward	Oakleigh	Scheme Completed.
			Scheme Type	Waiting Restrictions	
			Current Phase	Complete	
			Scope of Scheme	Design / Implementation	
2018/19	Highways	Parking - Russell Lane Roundabout (Church Hill Road End)	Ward	Oakleigh	Scheme Completed.
			Scheme Type	Waiting Restrictions	
			Current Phase	Complete	
			Scope of Scheme	Design / Implementation	
2018/19	Highways	Normandy Avenue - CPZ Review	Ward	Underhill	Results of informal consultation reported back to October 2020 Committee. It was agreed not to proceed with the changes.
			Scheme Type	CPZ Review	
			Current Phase	Complete	
			Scope of Scheme	Consultation	

Chipping Barnet Area Committee- Open Schemes

Year	Scheme			Update
Brunswick Park				
2017/18	CST	Steel Gate and Installation of Electronic Entry CCTV Cameras	Ward Brunswick Park	Update to be confirmed.
			Scheme Type CCTV & Gate	
2018/19	Highways	Parking - Summit Way	Ward Brunswick Park	Temporary measures in place, to be made permanent by February 2021.
			Scheme Type Waiting Restrictions	
			Current Phase Consultation	
			Scope of Scheme Design / Implementation	
			Estimated Completion Feb-21	
2018/19	Highways	Brunswick Park Road - VAS	Ward Brunswick Park	This along with the Waiting restriction scheme (below) was originally aligned with the LIP footway widening scheme which went on hold due funding. LIP 20-21 funding now agreed and all 3 schemes are now back in progress. Next Steps: Engineers have requested input from Cllrs to clarify VAS requirements as there is currently 2 VAS on this Road.
			Scheme Type VAS	
			Current Phase Design	
			Scope of Scheme Implementation	
			Estimated Completion TBC	
2019/20	Highways	Parking Brunswick Park Road Waiting restriction	Ward Brunswick Park	This along with the VAS scheme (above) was originally aligned with the LIP footway widening scheme which went on hold due funding. LIP 20-21 funding now agreed and all 3 schemes are now back in progress. Next Steps: Engineers are progressing with the design and site meeting to be arranged with 3rd party companies w/c 18 January 2021 to confirm if any diversions are required. Implementation currently planned for March 2021 subject to 3rd party input and lockdown.
			Scheme Type Waiting Restrictions	
			Current Phase Design	
			Scope of Scheme Design / Implementation	
			Estimated Completion Mar-21	
2019/20	Greenspaces	Benches in Brunswick Crescent Playground	Ward Brunswick Park	Awaiting installation of picnic benches.
			Scheme Type Benches	
2019/20	Highways	Parking - Church Hill Road	Ward Brunswick Park/Last Barnet	Statutory Consultation Complete. Chief Officer Decision is being finalised for submission in January 2021. Subject to lockdown and COD approval implemented currently planned to be for March 2021.
			Scheme Type Waiting Restrictions	
			Current Phase Chief Officer Decision	
			Scope of Scheme Design / Implementation	
			Estimated Completion Mar-21	
2020/21	Greenspaces	Outdoor gym equipment for New Southgate regeneration	Ward Brunswick Park	A site visit will need to be conducted with the Councillor to agree spec ahead of procuring the works.
			Scheme Type Gym Equipment	

Year	Scheme		Update		
Coppetts					
N/A	Highways	Footway Parking Balmoral Avenue	Ward	Coppetts	On Hold - Awaiting completion of the 71 Footway parking locations Next Steps: Decision required on whether this scheme is still required. Currently no area funding.
			Scheme Type	Footway parking	
			Current Phase	On hold	
			Scope of Scheme	Feasibility	
2016/17	Highways	Parking - Newton Avenue/Pembroke Road	Ward	Coppetts	This scheme initially went on hold pending outcome of informal consultation for parking controls in the area (CPZ N10), which was agreed at October 2020 Committee. Next Steps: Design to commence in January, followed by the statutory consultation which is currently planned to be completed by February 2021.
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Feb-21	
2019/20	Highways	Parking - Friern Village Estate	Ward	Coppetts	Chief Officer Decision outlining objections to the statutory consultation has been submitted to Chief Officer approval. Next Steps: Implementation currently planned for January 2021. Actual dates to be agreed once the signed Chief Officer Decision approved.
			Scheme Type	Waiting Restrictions	
			Current Phase	Chief Officer Decision	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jan-21	
2020/21	Highways	N10 Waiting Restrictions	Ward	Coppetts	Scheme aligned with Newton Avenue/Pembroke Road WR. Design to commence in January 2021, followed by the statutory consultation which is currently planned to be completed by February 2021.
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Apr-21	

Year	Scheme		Update		
East Barnet					
2018/19	Highways	Parking Survey JCOSS Implementation	Ward	East Barnet	90% of this scheme is complete. As raised at the October 2020 Committee, site meeting took place with Cllr Williams to review a new layout of DYLS as a result of this meeting, the remaining works are on hold pending agreement at next Committee. Next Steps: Cllr Williams to raise request at January 2021 Committee for a statutory consultation to amend the original design. Should this be agreed at Committee, the outcome of this consultation instruct whether the remaining works are to be implemented.
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	On Hold	
2019/20		Memorial Plaque for David Howard	Ward	East Barnet	Update to be confirmed.
			Scheme Type	Plaque	
2019/20	Highways	Parking - Brookhill Road	Ward	East Barnet	Chief Officer Decision outlining objections to the statutory consultation has been submitted to Chief Officer approval. Next Steps: Implementation currently planned for January 2021. Actual dates to agreed once the signed Chief Officer Decision approved.
			Scheme Type	Waiting Restrictions	
			Current Phase	Chief Officer Decision	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jan-21	
2020/21	N/A	East Barnet Valley Bowls Club	Ward	East Barnet	Update to be confirmed.
			Scheme Type		

Year	Scheme		Update		
High Barnet					
2017/18	Highways	Barnet Hospital - CPZ Review / Implementation	Ward	High Barnet/ Underhill	Consultation complete. Consultation outcome currently being analysed with the results and recommendations to be reported back to April 2021 Committee.
			Scheme Type	CPZ Review	
			Current Phase	Internal review	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Apr-21	
2019/20		Noah's Arks Children's Hospice - Access path	Ward	High Barnet	Update to be confirmed.
			Scheme Type	Allotments and Perimeter Fencing	
2019/20		Rainbow Centre	Ward	High Barnet	Update to be confirmed.
			Scheme Type		
2019/20	Highways	Barnet Rd, Pedestrian Feasibility (between Field End and Quinta Drive)	Ward	High Barnet	Feasibility reported back to October 2020 Committee where it was agreed to be raised the Environment Committee for funding. The outcome from this committee was for a Pedestrian survey be carried out, extending the timings from the original survey. Engineers have completed the w/c 14 December 2020. Next Steps: Survey outcome to be analysed with the results and recommendations reported back to April 2021 Committee.
			Scheme Type	Pedestrian Crossing	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Apr-21	
2019/20	Highways	Hadley/Clifford/Woodville	Ward	High Barnet	This scheme was previously on hold due to lockdown and other work priorities. Engineers met with resident onsite to talk though the issues raised to clarify requirement. Next Steps: Engineers will be conducting traffic survey on these roads end of February subject to lockdown. Results will then be analysed with the results and recommendations reported back to April 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Apr-21	
2020/21	Highways	Staplyton Road	Ward	High Barnet	Engagement commenced to agree locations. Survey to arranged once locations agreed, survey to take place end of February 2021 subject to lockdown. Results will then be analysed with the results and recommendations reported back to April 2021 Committee.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Apr-21	

Year	Scheme		Update
Oakleigh			
2019/20	Oakleigh Community Church	Ward Scheme Type	Oakleigh <hr/> Update to be confirmed.
2020/21	Highways Oakleigh Park South	Ward Scheme Type Current Phase Scope of Scheme Estimated Completion	Oakleigh Speed Survey Feasibility Feasibility Apr-21 <hr/> Engagement commenced to agree locations. Survey to be arranged once locations agreed, survey planned to take place end of February 2021 subject to lockdown. Results will then be analysed with the results and recommendations reported back to April 2021 Committee.
2020/21	Highways Raleigh Drive JW Manor Drive, N20 - Bollards	Ward Scheme Type Current Phase Scope of Scheme Estimated Completion	Oakleigh Bollards Design Design / Implementation TBC <hr/> Update to be confirmed.

Year	Scheme		Update		
Totteridge					
2018/19	Highways	Greenway/Southway-Stop line - Design	Ward	Totteridge	Initial quotes received exceed the amount agreed at Committee and scheme went on hold to identify additional funding and has been agreed from the LIP 20/21 funding. Road Safety Assessment completed in December 2020. Next Steps: Liaising with supplier and contractor for site visit. Implementation currently planned by end of March 2021 and will be aligned with the waiting restrictions scheme.
			Scheme Type	Stop Line	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Mar-21	
2019/20	Highways	Greenway/Southway-Waiting Restrictions	Ward	Totteridge	Chief Officer Decision outlining objections to the statutory consultation has been submitted to Chief Officer approval. Next Steps: Implementation currently planned for January 2021. Actual dates to agreed once the signed Chief Officer Decision approved.
			Scheme Type	Waiting Restrictions	
			Current Phase	Chief Officer Decision	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Mar-21	
2018/19	Greenspaces	Habitat Improvement and Information Project at Swan Lane Park, N20	Ward	Totteridge	Habitat works completed, and new signs are being installed.
			Scheme Type	Habitat Improvement	
2019/20		Parkside Gardens - Two alloy gates	Ward	Brunswick Park	Update to be confirmed.
			Scheme Type	Gates	
2019/20	Greenspaces	Swan Lane Open Space - Installation of older children's play equipment	Ward	Totteridge	Site visit required with Cllr to agree concepts and scope so that quotations can be arranged.
			Scheme Type	Play Equipment	
2019/20	Greenspaces	Riverside Park - Outdoor gym equipment	Ward	Totteridge	Site visit required with Cllr to agree concepts and scope so that quotations can be arranged
			Scheme Type	Gym Equipment	
2020/21	Highways	Hendon Wood Lane	Ward	Totteridge	Resident engagement has taken place to discuss locations for survey and to be agreed with Cllrs. Survey currently planned for end of February 2021 subject to lockdown. Results will then be analysed with the results and recommendations reported back to April 2021 Committee.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Apr-21	
2020/21	Greenspaces	1 noticeboard for Darland's Nature Reserve	Ward	Totteridge	Notice boards have been ordered and scheme is progressing.
			Scheme Type	Noticeboard	
2020/21	N/A	Christmas Tree Ballast in the Whetstone Area	Ward	Totteridge	Complete.
			Scheme Type	Christmas Tree	

Year	Scheme		Update		
Underhill					
2018/19	Physic Well – Lighting and Information Board	Ward Scheme Type	Underhill Information Board	Update to be confirmed.	
2019/20	Generation Garden	Ward Scheme Type	Underhill	Update to be confirmed.	
2019/20	Highways	Parking - Bells Hill	Ward Scheme Type Current Phase Scope of Scheme Estimated Completion	Underhill Waiting Restrictions & loading Bay Chief Officer Decision Design / Implementation Mar-21	Statutory Consultation Complete. Chief Officer Decision is being finalised for submission in January 2021. Subject to lockdown and COD approval implemented currently planned to be for March 2021.
Various					
2017/18	Greenspaces	The Mayor of Barnet's Golden Kilometre Marked Routes - 10 Parks	Ward Scheme Type	Various	A further three sites have been identified to be completed this year.