

MEETING

HENDON AREA COMMITTEE

DATE AND TIME

MONDAY 28TH JUNE, 2021

AT 7.00 PM

VENUE

HENDON TOWN HALL, THE BURROUGHS, LONDON NW4 4BG


Dear Councillors,

Please find enclosed additional papers relating to the following items for the above mentioned meeting which were not available at the time of collation of the agenda.

Item No	Title of Report	Pages
11.	HIGHWAYS SCHEME UPDATE	3 - 12

governanceservice@barnet.gov.uk

This page is intentionally left blank



Hendon Area Committee

28th June 2021

Title	Area Committee – Highways Scheme Update
Report of	Executive Director - Environment
Wards	Burnt Oak, Colindale, Edgware, Hale, Hendon, Mill Hill and West Hendon
Status	Public
Urgent	No
Key	No
Enclosures	Appendix 1 – Hendon Area Committee Scheme Update
Officer Contact Details	Geoff Mee –Executive Director, Environment Geoff.Mee@barnet.gov.uk

Summary

This report is to update Committee of all Highways schemes agreed at Hendon Area Committee, to date.

Officers Recommendations

1. That the Hendon Area Committee notes the completed and in progress schemes set out in Appendix 1.

1. WHY THIS REPORT IS NEEDED

- 1.1 This report provides a current status on all schemes approved by the Hendon Area committee to date.
- 1.2 On 21st January 2020, the Chairman requested a report detailing the current status of all agreed schemes.

2. REASONS FOR RECOMMENDATIONS

- 2.1 Not applicable in the context of this report.

3. ALTERNATIVE OPTIONS CONSIDERED AND NOT RECOMMENDED

- 3.1 No alternative options were considered

4. POST DECISION IMPLEMENTATION

- 4.1 Not applicable in the context of this report.

5. IMPLICATIONS OF DECISION

5.1 Corporate Priorities and Performance

- 5.1.1 Not applicable in the context of this report.

5.2 Resources (Finance & Value for Money, Procurement, Staffing, IT, Property, Sustainability)

- 5.2.1 Not applicable in the context of this report.

5.3 Social Value

- 5.3.1 Not applicable in the context of this report.

5.4 Legal and Constitutional References

- 5.4.1 Article 7 of the Council's Constitution states that Area Committees: "In relation to the area covered have responsibility for all constituency specific matters relating to the street scene including parking, road safety, transport, allotments, parks and trees".

5.5 Risk Management

There are no risks to the Council as a direct result of this report

5.6 Equalities and Diversity

There are no equality and diversity issues as a direct result of this report.

5.7 Corporate Parenting

Not applicable in the context of this report

5.8 Consultation and Engagement

There are no consultation and engagement issues as a direct result of this report.

5.9 Insight

There are no insight issues as a direct result of this report.

6. BACKGROUND PAPERS

Hendon Area Committee, 21 January 2020 (item 11).

<https://barnet.moderngov.co.uk/documents/g9936/Printed%20minutes%2021st-Jan-2020%2019.00%20Hendon%20Area%20Committee.pdf?T=1>

Year	Scheme		Update		
Burnt Oak					
Oct-15	Highways	Footway Parking Arundal Gardens	Ward	Burnt Oak	Agreed at the January 2020 Committee for a meeting to be arranged with Councillors to review if scheme is still required. Awaiting update from Councillors to schedule the meeting.
			Scheme Type	Footway Parking	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
Oct-18	Highways	Barnfield Road / Montrose Avenue – Implementation	Ward	Burnt Oak	Implementation package submitted to contractor this month awaiting implementation dates. Estimated completion Jul/Aug dates to be agreed with contractor.
			Scheme Type	Pedestrian Crossing	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Aug-21	
Sep-19	Highways	Watling Avenue - Loading bays	Ward	Burnt Oak	Scheme Complete April 2021.
			Scheme Type	Loading Bays	
			Current Phase	Design	
			Scope of Scheme	Feasibility	
			Estimated Completion	Apr-21	
Sep-20	Highways	Montrose Avenue	Ward	Burnt Oak	Complete. To be reported back to the June 2021 Committee.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
Sep-20	Highways	The Greenway Speed survey and Safety Review of CPZ Bays	Ward	Burnt Oak	Speed survey has now withdrawn and will be untaken as part of a wider scheme in Burnt Oak. Review of the CPZ bays completed and officer to feedback to Cllr and confirm that bay relocation will be referred to Executive Director for consideration
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
Feb-21	Highways	Abbots / Orange Hill / Langham Roads SYL	Ward	Burnt Oak	Design to commence and planned to complete by June 2021. Consultation expected in July 2021.
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	TBC	
Sep-20	Highways	Heybourne Crescent	Ward	Colindale	Complete. To be reported back to the June 2021 Committee.
			Scheme Type	Speed Survey/Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	

Year	Scheme		Update		
Colindale					
2016/17	Highways	Booth Road, NW9	Ward	Burnt Oak / Colindale	Meeting being set up with Councillors to review any outstanding requirements
			Scheme Type	Traffic & Parking Review	
			Current Phase	Internal Review	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	TBC	
Feb-21	Highways	Aerodrome Road / A41	Ward	Colindale	Officers have commenced investigation. Possible removal of bus stop now requires engagement with TfL and now planning results to be reported back to October 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Oct-21	
Feb-21	Highways	Rushgrove Ave / Crossway WR	Ward	Colindale	Design to commence and planned to complete by June 2021. Consultation expected in July 2021.
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jun-21	

Year		Scheme		Update
Edgware				
Feb-17	Highways	Parking - Manor Park Crescent (CPZ Consultation)	Ward	Edgware
			Scheme Type	CPZ - Operational Hours
			Current Phase	Scheme Review
			Scope of Scheme	Feasibility
			Estimated Completion	TBC
Currently under discussion with Councillor to agree best funding to progress.				
Sep-19	Highways	Parking - Edgwarebury Lane - Implementation	Ward	Edgware
			Scheme Type	Parking
			Current Phase	COD
			Scope of Scheme	Design / Implementation
			Estimated Completion	Jul-21
Chief Officer Decision outlining objections was approved end of January 2021. Implementation currently planned for July 2021 subject to the agreed prioritisation of works with the new contractor.				
Sep-20	Highways	Ashcombe Gardens JW Glendale	Ward	Edgware
			Scheme Type	Waiting Restrictions
			Current Phase	COD
			Scope of Scheme	Design / Implementation
			Estimated Completion	Aug-21
Consultation complete and objections currently being analysed but likely a COD will be required. Subject to objections, Implementation now expected August 2021.				
Sep-20	Highways	Edgwarebury Lane Feasibility	Ward	Edgware
			Scheme Type	Feasibility
			Current Phase	Feasibility
			Scope of Scheme	Feasibility
			Estimated Completion	Oct-21
Feasibility to commence. Results and recommendations to be reported back to October 2021 Committee				
Sep-20	Greenspaces	Glen Gardens - Play Area	Ward	Edgware
			Scheme Type	Various
			Estimated Completion	Aug-21
Table Tennis and Chess tables installed. Ground graphics to be completed 1st week July. Bench replacements to be completed by mid-end of July. Vegetation works to be completed by end of Aug post bird nesting season.				

Year	Scheme		Update		
Hale					
2018/19	Highways	Ellesmere Avenue (WR)	Ward	Hale	Scheme complete May 2021
			Scheme Type	DYs	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	May-21	
Sep-19	Highways	Farm Road/West Way - Signs and Lines	Ward	Hale	Implementation aligned with the waiting restriction scheme and implementation is currently planned for July / August 2021, dates to be agreed with contractor
			Scheme Type	Signs and Lines	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Aug-21	
Sep-19	Highways	Parking - Farm Road/West Way	Ward	Hale	Implementation aligned with the signs and lines scheme and implementation is currently planned for July / Aug 2021 subject to the agreed prioritisation of works with the new contractor.
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Aug-21	
Sep-19	Highways	Limes Avenue and Beech Walk - Ground Stakes	Ward	Hale	Scheme Complete March 2021
			Scheme Type	Ground Stakes	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	Mar-21	
Mar-21	Highways	Zebra at 228 Hale Lane - Implementation	Ward	Hale	March 2021 Area Committee. Committee agreed Implementation, to be funded from 21/22 Budget. Funding to be agreed at June 2021 Committee. Consultation to take place in July 2021.
			Scheme Type	Pedestrian Crossing	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
Hendon					
Jul-17	Highways	Bell Lane / Green Lane - Implementation	Ward	Hendon	Review of scheme is now complete and recommendations reported back to March 2021 Committee where implementation was agreed. Consultation commenced 10 June 2021. Chief Officer Decision to be raised subject to any objections
			Scheme Type	Pedestrian Crossing	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
6	Greenspaces	Brookside Walk Play Area-3 benches & 1 extra dustbin	Ward	Hendon	Order has been raised and works are planned for start of September 2021 once schools return as the playground will need to close for 2 weeks.
			Scheme Type	Benches / Dustbin / surfacing	
			Estimated Completion	Sep-21	

Year	Scheme		Update		
Mill Hill					
Oct-16	Highways	Pursley Road/Bunns Lane/Page Street	Ward	Mill Hill	Meeting with Councillors took place to progress scheme. As a new planning application for the location has been received, it was been agreed to await for the outcome to the development plan before proceeding. Initial timescales for the application is 6-8 weeks, and outcome is still pending
			Scheme Type	Traffic Scheme	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
Sep-20	Highways	Poets Corner	Ward	Mill Hill	Commencement dates to be agreed with Cllrs following the completion of the Daws Lane Car Park scheme. Greenspaces confirmed that chargers are still to be installed in car park, once complete consultation can commence. This is expected to come in to effect in the next 3-4 weeks.
			Scheme Type	Waiting Restrictions	
			Current Phase	Consultation	
			Scope of Scheme	Consultation	
			Estimated Completion	TBC	
Mar-19	Highways	Mill Hill Town Square - Information Boards	Ward	Mill Hill	The Chairman has agreed not to proceed with this request for now and might re-introduce at a future time/committee if required. Money to be returned.
			Scheme Type	Information Boards	
			Current Phase	Review	
			Scope of Scheme	Implementation	
			Estimated Completion	TBC	
Sep-20	Highways	Lawrence Street / Holcombe Hill	Ward	Mill Hill	Consultation complete and objections being analysed. Some objections have been received so far Chief Officer Decision to be prepared and approved. Implementation now expected Aug / Sept subject to outcome of consultation / Chief Officer Decision.
			Scheme Type	Junction Improvement	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Sep-21	
Sep-20	Highways	High Street, NW7	Ward	Mill Hill	Complete. To be reported back to the June 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
Mar-21	Highways	A1 and Tithe Walk	Ward	Mill Hill	To commence in July. Locations to be agreed with Ward Councillor. Results and recommendation to be report back to October 2021 Committee.
			Scheme Type	Speed Survey / Pedestrian Count	
			Current Phase	Review	
			Scope of Scheme	Feasibility	
			Estimated Completion	Oct-21	

Year	Scheme		Update		
West Hendon					
2018/19	Highways	A41/Station Road - Traffic Signal Feasibility	Ward	West Hendon	TfL have provided comments on the drawings submitted and engineers are currently reviewing these to respond. Once responded, TfL to carry out the signals design and estimate for this work. Timescales to be provided by TfL.
			Scheme Type	Traffic Signal Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
Sep-19	Highways	Parking - Layfield Crescent	Ward	West Hendon	Implementation in progress Waiting Restrictions are complete. The bay removal is remaining to be completed dates to be agreed with contractor
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Apr-21	
Sep-20	Highways	Shirehall Lane Speed Survey	Ward	West Hendon	Complete. To be reported back to the June 2021 Committee.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
2020/21	Highways	Vivian Avenue - Benches	Ward	West Hendon	Implementation expected July 2021 dates to be arranged with contractor
			Scheme Type	Benches	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	Jul-21	

This page is intentionally left blank