

<u>MEETING</u> CHIPPING BARNET AREA COMMITTEE
<u>DATE AND TIME</u> TUESDAY 29TH JUNE, 2021 AT 7.00 PM
<u>VENUE</u> HENDON TOWN HALL

Dear Councillors,

Please find enclosed additional papers relating to the following items for the above mentioned meeting which were not available at the time of collation of the agenda.

Item No	Title of Report	Pages
1.	PROGRESS UPDATE ON AREA COMMITTEE ACTIONS FROM PREVIOUS MEETING (INCLUDING UPDATES ON NEIGHBOURHOOD CIL FUNDING APPLICATIONS AND ROAD SAFETY & PARKING FUNDING REQUESTS)	3 - 12

jan.natynczyk@barnet.gov.uk Tel: 0208 359 5129
GovernanceTeam@Barnet.gov.uk

This page is intentionally left blank



Chipping Barnet Area Committee

29th June 2021

Title	Area Committee – Scheme Update
Report of	Executive Director - Environment
Wards	Brunswick Park, Coppetts, East Barnet, High Barnet, Oakleigh, Totteridge and Underhill
Status	Public
Urgent	No
Key	No
Enclosures	Appendix 1 – Chipping Barnet Area Committee Scheme Update
Officer Contact Details	Geoff Mee –Executive Director, Environment Geoff.Mee@barnet.gov.uk

Summary

This report is to update Committee of all schemes agreed at Chipping Barnet Area Committee, to date.

Officers Recommendations

1. That the Chipping Barnet Area Committee notes the completed and in progress schemes set out in Appendix 1.

1. WHY THIS REPORT IS NEEDED

- 1.1 This report provides a current status on all open schemes approved by the Chipping Barnet Area committee to date.

2. REASONS FOR RECOMMENDATIONS

- 2.1 Not applicable in the context of this report.

3. ALTERNATIVE OPTIONS CONSIDERED AND NOT RECOMMENDED

- 3.1 No alternative options were considered

4. POST DECISION IMPLEMENTATION

- 4.1 Not applicable in the context of this report.

5. IMPLICATIONS OF DECISION

5.1 Corporate Priorities and Performance

- 5.1.1 Not applicable in the context of this report.

5.2 Resources (Finance & Value for Money, Procurement, Staffing, IT, Property, Sustainability)

- 5.2.1 Not applicable in the context of this report.

5.3 Social Value

- 5.3.1 Not applicable in the context of this report.

5.4 Legal and Constitutional References

- 5.4.1 Article 7 of the Council's Constitution states that Area Committees: "In relation to the area covered have responsibility for all constituency specific matters relating to the street scene including parking, road safety, transport, allotments, parks and trees".

5.5 Risk Management

There are no risks to the Council as a direct result of this report

5.6 Equalities and Diversity

There are no equality and diversity issues as a direct result of this report.

5.7 Corporate Parenting

Not applicable in the context of this report

5.8 Consultation and Engagement

There are no consultation and engagement issues as a direct result of this report.

5.9 **Insight**

There are no insight issues as a direct result of this report.

6. **BACKGROUND PAPERS**

There are no background papers

Chipping Barnet Area Committee: Scheme Summary

Year	Complete	Open	On Hold	Total
2015/16	10	0	0	10
2016/17	9	1	0	10
2017/18	31	1	0	32
2018/19	41	2	0	43
2019/20	25	7	1	33
2020/21	9	14	0	23
Total	125	25	1	151

Completed Schemes - This Period

Year	Team	Scheme			Update
2017/18	Community Lead	Steel Gate and Installation of Electronic Entry CCTV	Ward	Brunswick Park	No Longer going ahead. Money to be returned.
			Scheme Type	CCTV & Gate	
2019/20	Greenspaces	Benches in Brunswick Crescent Playground	Ward	Brunswick Park	Complete.
			Scheme Type	Benches	
2019/20	Community Lead	Parkside Gardens - Two alloy gates	Ward	Brunswick Park	Scheme Complete
			Scheme Type	Gates	
2020/21	Highways	Gallants Farm	Ward	Brunswick Park	Complete. Results and recommendations to be reported back to the June 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Completion date	Jun-21	
2019/20	Highways	Parking - Brookhill Road	Ward	East Barnet	Scheme Completed June 2021.
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Completion date	Jun-21	
2020/21	Highways	Parkside Gardens	Ward	Brunswick Park	Complete. Results and recommendations to be reported back to the June 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Completion date	Jun-21	
2019/20	Greenspaces	Memorial Plaque for David Howard	Ward	East Barnet	This is due to be funded from the SPA project along with planting to be completed next planting season. Funding to be returned
			Scheme Type	Plaque	
2020/21	Community Lead	East Barnet Valley Bowls Club	Ward	East Barnet	Complete. Payment being processed
			Scheme Type		
2020/21	Community Lead	British Legion	Ward	East Barnet	Complete. Payment being processed
			Scheme Type	Roofing	

Completed Schemes - This Period (Continued)

Year	Team	Scheme		Update	
2017/18	Highways	Barnet Hospital - CPZ Review / Implementation	Ward	High Barnet/ Underhill	Consultation complete. Results and recommendations reported back to June 2021 Committee.
			Scheme Type	CPZ Review	
			Current Phase	Committee	
			Scope of Scheme	Design / Implementation	
			Completion date	Jun-21	
2019/20	Highways	Barnet Rd, Pedestrian Feasibility (between Field End and Quinta Drive)	Ward	High Barnet	Feasibility Complete. Results and recommendations reported back to June 2021 Committee.
			Scheme Type	Pedestrian Crossing	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Completion date	Jun-21	
2019/20	Highways	Hadley / Clifford / Woodville	Ward	High Barnet	Complete. Results and recommendations to be reported back to the June 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Completion date	Jun-21	
2019/20	Community Lead	Noah's Arks Children's Hospice - Access path	Ward	High Barnet	Cllr Longstaff confirmed this is no longer required. Funding returned
			Scheme Type	Allotments and Perimeter Fencing	
2020/21	Highways	Oakleigh Park South	Ward	Oakleigh	Complete. Results and recommendations to be reported back to the June 2021 Committee.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Completion date	Jun-21	
2020/21	Highways	Hendon Wood Lane	Ward	Totteridge	Feasibility complete. Results and recommendations reported back to June 2021 Committee.
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Completion date	Jun-21	
2019/20	Community Lead	Rainbow Centre	Ward	Underhill	Contact been made with the Rainbow Centre who confirmed this will not be progressing at this time due to Covid. Money to be
			Scheme Type		
2019/20	Community Lead	Generation Garden	Ward	Underhill	Contact been made with Grow, who confirmed this will not be progressing due to Covid. Money to be returned. GROW to liaise with Ward Cllr for possible future application
			Scheme Type		
2018/19	Community Lead	Physic Well – Lighting and Information Board	Ward	Underhill	Complete.
			Scheme Type	Information Board	

Chipping Barnet Area Committee- Open Schemes

Year	Scheme			Update	
Brunswick Park					
2019/20	Highways	Parking Brunswick Park Road Waiting restriction	Ward	Brunswick Park	Site meeting with utilities has taken place and likely no diversions are required. Detailed design still in progress as, awaiting information for Trial holes. Schemes to be aligned with the LIP scheme. Implementation & Design subject to confirmation of LIP Budget which is currently being reviewed
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	TBC	
2019/20	Highways	Parking - Church Hill Road	Ward	Brunswick Park/East	Chief Officer Decision is being finalised for submission in June 2021. Subject COD approval, implementation currently planned to be for July 202. Dates to be agreed with contractor
			Scheme Type	Waiting Restrictions	
			Current Phase	Chief Officer Decision	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
2020/21	Greenspaces	Outdoor gym equipment for New Southgate regeneration	Ward	Brunswick Park	Quotes received and issued to Councillor for approval. Order to be raised, subject to approval. Delivery up to 12 weeks Estimated completion October 2021.
			Estimated Completion	Oct-21	
2020/21	Highways	Hampden Way Feasibility	Ward	Brunswick Park	Feasibility to commence, with Results and recommendations reported back to the October 2021 Committee.
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Oct-21	
Coppetts					
2016/17	Highways	Parking - Newton Avenue/Pembroke Road	Ward	Coppetts	Aligned with N10 waiting restrictions. Statutory consultation commenced 27 May and will complete at the end of June. COD to be submitted in July, subject to objections.
			Scheme Type	Waiting Restrictions	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jun-21	
2019/20	Highways	Parking - Friern Village Estate	Ward	Coppetts	Implementation now currently planned for July 2021. Dates to be agreed with the Contractor.
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
2020/21	Highways	N10 Waiting Restrictions	Ward	Coppetts	Scheme aligned with Newton Avenue/Pembroke Road WR. Statutory consultation commenced 27 May and will complete at the end of June. COD to be submitted in July, subject to objections
			Scheme Type	Waiting Restrictions	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jun-21	
2020/21	Greenspaces	Halliwick Recreation Ground - Improvements	Ward	Coppetts	Engagement with Councillors to agree locations. Estimated completion October 2021.
			Estimated Completion	Oct-21	
2020/21	Greenspaces	Hollickwood Park - Improvements	Ward	Coppetts	Engagement with Councillors to agree deliver Programme by end of June 021 Estimated completion October 2021.
			Estimated Completion	Oct-21	

Year	Scheme			Update	
East Barnet					
2018/19	Highways	Parking Survey JCOSS Implementation	Ward	East Barnet	90% complete. Site meeting took place with Cllr Williams to review layout of DYs. Request will need to be raised for a consultation to take place to change original design. Outcome will instruct whether remaining works to be completed.
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	On Hold	
Oakleigh					
2020/21	Highways	Raleigh Drive JW Manor Drive, N20 - Bollards	Ward	Oakleigh	Meeting took place with Cllr and locations have been agreed. Awaiting orders to be raised Implementation expected July 2021. Dates to be confirmed with Contractor.
			Scheme Type	Bollards	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
2019/20	Greenspaces	Oakhill Park	Ward	Oakleigh	Site meeting with councillor to take place to agree design. Estimated completion October 2021.
			Scheme Type	Play Equipment	
2020/21	Highways	Arkley Village Welcome Signs	Ward	Oakleigh	Design to commence and engagement with Cllrs required to clarify requirements.
			Scheme Type	Signs	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Aug-21	
2020/21	Highways	Ryall Court / Oakleigh Road North Waiting Restrictions	Ward	Oakleigh	Design to commence and planned to complete by end of June 2021. Consultation expected in July 2021.
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jun-21	

Year	Scheme		Update		
Totteridge					
2018/19	Greenspaces	Habitat Improvement and Information Project at Swan Lane Park, N20	Ward Scheme Type	Totteridge Habitat Improvement	Habitat works completed, and new signs are being installed.
2019/20	Greenspaces	Swan Lane Open Space - Installation of older children's play equipment	Ward Scheme Type	Totteridge Play Equipment	Site meeting with councillor to take place to agree design. Estimated completion October 2021.
2019/20	Greenspaces	Riverside Park - Outdoor gym equipment	Ward Scheme Type	Totteridge Gym Equipment	Site meeting with councillor to take place to agree design. Estimated completion October 2021.
2020/21	Greenspaces	1 noticeboard for Darland's Nature Reserve	Ward Scheme Type	Totteridge Noticeboard	Notice boards have been ordered and scheme is progressing.
2020/21	Highways	Christmas Tree Ballast in the Whetstone Area	Ward Scheme Type Current Phase Scope of Scheme Estimated Completion	Totteridge Christmas Tree Ballast Implementation Implementation Aug-21	Implementation expected August 2021 scheme aligned with the implementation of whetstone benches
2020/21	Highways	Northcliffe Drive	Ward Scheme Type Current Phase Scope of Scheme Estimated Completion	Totteridge Waiting Restrictions Consultation Design / Implementation Jul-21	Scheme to be aligned with Pinegrove WR. Design complete and approved by Cllr. Statutory Consultation to commence in July 2021
2020/21	Highways	Totteridge Village / Lane and Pine Grove N20 WR	Ward Scheme Type Current Phase Scope of Scheme Estimated Completion	Totteridge Waiting Restrictions Consultation Design / Implementation Jul-21	Scheme aligned with Northcliffe Drive. Design complete and approved by Cllr and the leakage issue now resolved. Statutory Consultation to commence in July 2021.
2020/21	Highways	Benches Totteridge Station and Dollis Brook x2	Ward Scheme Type Current Phase Scope of Scheme Estimated Completion	Totteridge Benches Implementation Design / Implementation Jul-21	Confirmation of location for benches to be confirmed with Cllr. Implementation expected July 2021, dates to be confirmed with the contractor,
2020/21	Highways	Whetstone High Street Benches	Ward Scheme Type Current Phase Scope of Scheme Estimated Completion	Totteridge Benches Implementation Implementation Aug-21	A number scope changes, Lovewhetstone have now requested 5 benches in total with the additional 2 being funded by Lovewhetstone and a resident. In addition Lovewhetstone have asked if we can order all 5 on their behalf. New quotes being raised and locations for the additional 2 benches to be agreed. Implementation now expected August 2021.

Year	Scheme			Update	
Underhill					
2019/20	Highways	Parking - Bells Hill	Ward	Underhill	Chief Officer Decision is being finalised for submission in June 2021. Subject COD approval, implementation currently planned to be for July 2021.
			Scheme Type	Waiting Restrictions & loading Bay	
			Current Phase	Chief Officer Decision	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jun-21	
Various					
2017/18	Greenspaces	The Mayor of Barnet's Golden Kilometre Marked Routes - 10 Parks	Ward	Various	A further three sites have been identified to be completed this year.
			Scheme Type		