



## Hendon Area Committee

28<sup>th</sup> June 2021

<b>Title</b>	<b>Area Committee – Highways Scheme Update</b>
<b>Report of</b>	Executive Director - Environment
<b>Wards</b>	Burnt Oak, Colindale, Edgware, Hale, Hendon, Mill Hill and West Hendon
<b>Status</b>	Public
<b>Urgent</b>	No
<b>Key</b>	No
<b>Enclosures</b>	Appendix 1 – Hendon Area Committee Scheme Update
<b>Officer Contact Details</b>	Geoff Mee –Executive Director, Environment Geoff.Mee@barnet.gov.uk

### Summary

This report is to update Committee of all Highways schemes agreed at Hendon Area Committee, to date.

### Officers Recommendations

1. That the Hendon Area Committee notes the completed and in progress schemes set out in Appendix 1.

## **1. WHY THIS REPORT IS NEEDED**

- 1.1 This report provides a current status on all schemes approved by the Hendon Area committee to date.
- 1.2 On 21st January 2020, the Chairman requested a report detailing the current status of all agreed schemes.

## **2. REASONS FOR RECOMMENDATIONS**

- 2.1 Not applicable in the context of this report.

## **3. ALTERNATIVE OPTIONS CONSIDERED AND NOT RECOMMENDED**

- 3.1 No alternative options were considered

## **4. POST DECISION IMPLEMENTATION**

- 4.1 Not applicable in the context of this report.

## **5. IMPLICATIONS OF DECISION**

### **5.1 Corporate Priorities and Performance**

- 5.1.1 Not applicable in the context of this report.

### **5.2 Resources (Finance & Value for Money, Procurement, Staffing, IT, Property, Sustainability)**

- 5.2.1 Not applicable in the context of this report.

### **5.3 Social Value**

- 5.3.1 Not applicable in the context of this report.

### **5.4 Legal and Constitutional References**

- 5.4.1 Article 7 of the Council's Constitution states that Area Committees: "In relation to the area covered have responsibility for all constituency specific matters relating to the street scene including parking, road safety, transport, allotments, parks and trees".

### **5.5 Risk Management**

There are no risks to the Council as a direct result of this report

### **5.6 Equalities and Diversity**

There are no equality and diversity issues as a direct result of this report.

### **5.7 Corporate Parenting**

Not applicable in the context of this report

**5.8 Consultation and Engagement**

There are no consultation and engagement issues as a direct result of this report.

**5.9 Insight**

There are no insight issues as a direct result of this report.

**6. BACKGROUND PAPERS**

Hendon Area Committee, 21 January 2020 (item 11).

<https://barnet.moderngov.co.uk/documents/g9936/Printed%20minutes%2021st-Jan-2020%2019.00%20Hendon%20Area%20Committee.pdf?T=1>

Year	Scheme		Update		
<b>Burnt Oak</b>					
Oct-15	Highways	<b>Footway Parking Arundal Gardens</b>	Ward	Burnt Oak	<b>Agreed at the January 2020 Committee for a meeting to be arranged with Councillors to review if scheme is still required. Awaiting update from Councillors to schedule the meeting.</b>
			Scheme Type	Footway Parking	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
Oct-18	Highways	<b>Barnfield Road / Montrose Avenue – Implementation</b>	Ward	Burnt Oak	<b>Implementation package submitted to contractor this month awaiting implementation dates. Estimated completion Jul/Aug dates to be agreed with contractor.</b>
			Scheme Type	Pedestrian Crossing	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Aug-21	
Sep-19	Highways	<b>Watling Avenue - Loading bays</b>	Ward	Burnt Oak	<b>Scheme Complete April 2021.</b>
			Scheme Type	Loading Bays	
			Current Phase	Design	
			Scope of Scheme	Feasibility	
			Estimated Completion	Apr-21	
Sep-20	Highways	<b>Montrose Avenue</b>	Ward	Burnt Oak	<b>Complete. To be reported back to the June 2021 Committee.</b>
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
Sep-20	Highways	<b>The Greenway Speed survey and Safety Review of CPZ Bays</b>	Ward	Burnt Oak	<b>Speed survey has now withdrawn and will be untaken as part of a wider scheme in Burnt Oak. Review of the CPZ bays completed and officer to feedback to Cllr and confirm that bay relocation will be referred to Executive Director for consideration</b>
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
Feb-21	Highways	<b>Abbots / Orange Hill / Langham Roads SYL</b>	Ward	Burnt Oak	<b>Design to commence and planned to complete by June 2021. Consultation expected in July 2021.</b>
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	TBC	
Sep-20	Highways	<b>Heybourne Crescent</b>	Ward	Colindale	<b>Complete. To be reported back to the June 2021 Committee.</b>
			Scheme Type	Speed Survey/Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	

Year	Scheme		Update		
<b>Colindale</b>					
2016/17	Highways	<b>Booth Road, NW9</b>	Ward	Burnt Oak / Colindale	<b>Meeting being set up with Councillors to review any outstanding requirements</b>
			Scheme Type	Traffic & Parking Review	
			Current Phase	Internal Review	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	TBC	
Feb-21	Highways	<b>Aerodrome Road / A41</b>	Ward	Colindale	<b>Officers have commenced investigation. Possible removal of bus stop now requires engagement with TfL and now planning results to be reported back to October 2021 Committee.</b>
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Oct-21	
Feb-21	Highways	<b>Rushgrove Ave / Crossway WR</b>	Ward	Colindale	<b>Design to commence and planned to complete by June 2021. Consultation expected in July 2021.</b>
			Scheme Type	Waiting Restrictions	
			Current Phase	Design	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jun-21	

Year		Scheme		Update	
<b>Edgware</b>					
Feb-17	Highways	<b>Parking - Manor Park Crescent (CPZ Consultation)</b>	Ward	Edgware	<b>Currently under discussion with Councillor to agree best funding to progress.</b>
			Scheme Type	CPZ - Operational Hours	
			Current Phase	Scheme Review	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
Sep-19	Highways	<b>Parking - Edgwarebury Lane - Implementation</b>	Ward	Edgware	<b>Chief Officer Decision outlining objections was approved end of January 2021. Implementation currently planned for July 2021 subject to the agreed prioritisation of works with the new contractor.</b>
			Scheme Type	Parking	
			Current Phase	COD	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
Sep-20	Highways	<b>Ashcombe Gardens JW Glendale</b>	Ward	Edgware	<b>Consultation complete and objections currently being analysed but likely a COD will be required. Subject to objections, Implementation now expected August 2021.</b>
			Scheme Type	Waiting Restrictions	
			Current Phase	COD	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Aug-21	
Sep-20	Highways	<b>Edgwarebury Lane Feasibility</b>	Ward	Edgware	<b>Feasibility to commence. Results and recommendations to be reported back to October 2021 Committee</b>
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Oct-21	
Sep-20	Greenspaces	<b>Glen Gardens - Play Area</b>	Ward	Edgware	<b>Table Tennis and Chess tables installed. Ground graphics to be completed 1st week July. Bench replacements to be completed by mid-end of July. Vegetation works to be completed by end of Aug post bird nesting season.</b>
			Scheme Type	Various	
			Estimated Completion	Aug-21	

Year	Scheme		Update		
<b>Hale</b>					
2018/19	Highways	<b>Ellesmere Avenue (WR)</b>	Ward	Hale	<b>Scheme complete May 2021</b>
			Scheme Type	DYs	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	May-21	
Sep-19	Highways	<b>Farm Road/West Way - Signs and Lines</b>	Ward	Hale	<b>Implementation aligned with the waiting restriction scheme and implementation is currently planned for July / August 2021, dates to be agreed with contractor</b>
			Scheme Type	Signs and Lines	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Aug-21	
Sep-19	Highways	<b>Parking - Farm Road/West Way</b>	Ward	Hale	<b>Implementation aligned with the signs and lines scheme and implementation is currently planned for July / Aug 2021 subject to the agreed prioritisation of works with the new contractor.</b>
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Aug-21	
Sep-19	Highways	<b>Limes Avenue and Beech Walk - Ground Stakes</b>	Ward	Hale	<b>Scheme Complete March 2021</b>
			Scheme Type	Ground Stakes	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	Mar-21	
Mar-21	Highways	<b>Zebra at 228 Hale Lane - Implementation</b>	Ward	Hale	<b>March 2021 Area Committee. Committee agreed Implementation, to be funded from 21/22 Budget. Funding to be agreed at June 2021 Committee. Consultation to take place in July 2021.</b>
			Scheme Type	Pedestrian Crossing	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
<b>Hendon</b>					
Jul-17	Highways	<b>Bell Lane / Green Lane - Implementation</b>	Ward	Hendon	<b>Review of scheme is now complete and recommendations reported back to March 2021 Committee where implementation was agreed. Consultation commenced 10 June 2021. Chief Officer Decision to be raised subject to any objections</b>
			Scheme Type	Pedestrian Crossing	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Jul-21	
	Greenspaces	<b>Brookside Walk Play Area-3 benches &amp; 1 extra dustbin</b>	Ward	Hendon	<b>Order has been raised and works are planned for start of September 2021 once schools return as the playground will need to close for 2 weeks.</b>
			Scheme Type	Benches / Dustbin / surfacing	
			Estimated Completion	Sep-21	

Year	Scheme		Update		
<b>Mill Hill</b>					
Oct-16	Highways	<b>Pursley Road/Bunns Lane/Page Street</b>	Ward	Mill Hill	<b>Meeting with Councillors took place to progress scheme. As a new planning application for the location has been received, it was been agreed to await for the outcome to the development plan before proceeding. Initial timescales for the application is 6-8 weeks, and outcome is still pending</b>
			Scheme Type	Traffic Scheme	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
Sep-20	Highways	<b>Poets Corner</b>	Ward	Mill Hill	<b>Commencement dates to be agreed with Cllrs following the completion of the Daws Lane Car Park scheme. Greenspaces confirmed that chargers are still to be installed in car park, once complete consultation can commence. This is expected to come in to effect in the next 3-4 weeks.</b>
			Scheme Type	Waiting Restrictions	
			Current Phase	Consultation	
			Scope of Scheme	Consultation	
			Estimated Completion	TBC	
Mar-19	Highways	<b>Mill Hill Town Square - Information Boards</b>	Ward	Mill Hill	<b>The Chairman has agreed not to proceed with this request for now and might re-introduce at a future time/committee if required. Money to be returned.</b>
			Scheme Type	Information Boards	
			Current Phase	Review	
			Scope of Scheme	Implementation	
			Estimated Completion	TBC	
Sep-20	Highways	<b>Lawrence Street / Holcombe Hill</b>	Ward	Mill Hill	<b>Consultation complete and objections being analysed. Some objections have been received so far Chief Officer Decision to be prepared and approved. Implementation now expected Aug / Sept subject to outcome of consultation / Chief Officer Decision.</b>
			Scheme Type	Junction Improvement	
			Current Phase	Consultation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Sep-21	
Sep-20	Highways	<b>High Street, NW7</b>	Ward	Mill Hill	<b>Complete. To be reported back to the June 2021 Committee.</b>
			Scheme Type	Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
Mar-21	Highways	<b>A1 and Tithe Walk</b>	Ward	Mill Hill	<b>To commence in July. Locations to be agreed with Ward Councillor. Results and recommendation to be report back to October 2021 Committee.</b>
			Scheme Type	Speed Survey / Pedestrian Count	
			Current Phase	Review	
			Scope of Scheme	Feasibility	
			Estimated Completion	Oct-21	



Year	Scheme		Update		
<b>West Hendon</b>					
2018/19	Highways	<b>A41/Station Road - Traffic Signal Feasibility</b>	Ward	West Hendon	<b>TfL have provided comments on the drawings submitted and engineers are currently reviewing these to respond. Once responded, TfL to carry out the signals design and estimate for this work. Timescales to be provided by TfL.</b>
			Scheme Type	Traffic Signal Feasibility	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	TBC	
Sep-19	Highways	<b>Parking - Layfield Crescent</b>	Ward	West Hendon	<b>Implementation in progress Waiting Restrictions are complete. The bay removal is remaining to be completed dates to be agreed with contractor</b>
			Scheme Type	Waiting Restrictions	
			Current Phase	Implementation	
			Scope of Scheme	Design / Implementation	
			Estimated Completion	Apr-21	
Sep-20	Highways	<b>Shirehall Lane Speed Survey</b>	Ward	West Hendon	<b>Complete. To be reported back to the June 2021 Committee.</b>
			Scheme Type	Speed Survey	
			Current Phase	Feasibility	
			Scope of Scheme	Feasibility	
			Estimated Completion	Jun-21	
2020/21	Highways	<b>Vivian Avenue - Benches</b>	Ward	West Hendon	<b>Implementation expected July 2021 dates to be arranged with contractor</b>
			Scheme Type	Benches	
			Current Phase	Implementation	
			Scope of Scheme	Implementation	
			Estimated Completion	Jul-21	